

Status of the LHC




EPAC⁰⁸ Genoa, Italy
magazzini del cotone
11th European Particle Accelerator Conference June 23 - 27, 2008




Frédéric BORDRY

On behalf of the CERN staff,
the outside collaborators and industries

CERN





Last Status of the LHC before beam




EPAC⁰⁸ Genoa, Italy
magazzini del cotone
11th European Particle Accelerator Conference June 23 - 27, 2008




Frédéric BORDRY

On behalf of the CERN staff,
the outside collaborators and industries

CERN





Is it necessary to introduce *the lord of the rings* ?



Advanced Technology Issues in the LHC Project

L.R. Evans **EPAC 1994** , London, UK



ACCELERATOR PHYSICS ISSUES OF THE LHC

Jacques Gareyte, **EPAC 1996** , Sitges , Spain

LHC ACCELERATOR PHYSICS AND TECHNOLOGY CHALLENGES

L.R. Evans , **EPAC 1998** , Stockholm, Sweden

THE CHALLENGE OF FUTURE ACCELERATORS (1st part)

K. Hübner , **EPAC 2000** , Vienna , Austria

STATUS OF THE LHC

R. Schmidt, **EPAC 2002** , Paris, France

Experience with LHC Magnets from Prototyping to Large-scale Industrial Production and Integration 118


L. Rossi, **EPAC 2004** , Lucerne, Switzerland


LHC PROGRESS AND COMMISSIONING PLANS

Oliver Brüning, **EPAC 2006** , Edinburgh, Scotland

LHC: Construction and Commissioning Status

L. R. Evans, **PAC 2007** , Albuquerque, USA





Menu of the day



Amuse bouche

Introduction: LHC and its general parameters

Starter

LHC main milestones from 2002

Main

Last two years events and **“where are we ?”** :


- Completion of the installation and interconnects
- Inner triplet challenges
- Plug-in modules
- Cool-down of the sectors
- Hardware commissioning

Dessert

Beam Plans for 2008 and 2009

Pousse-Café

Conclusions



What is LHC (Large Hadron Collider) ?



**7 TeV
proton-proton
accelerator-collider
built in the LEP
tunnel**

- 1982** : First studies for the LHC project
- 1994** : Approval of the LHC by the CERN Council (*"missing" magnet strategy*)
- 1996** : Final decision to start the LHC construction (*7TeV machine*)
- 2004** : Start of the LHC installation
- 2006** : Start of hardware commissioning
- 2007** : End of installation and start of cool-down
- 2008** : End of hardware commissioning and beam commissioning





Beams of LEAD nuclei will be also accelerated, smashing together with a collision energy of 1150 TeV

The machine of superlatives



- 7 TeV per beam in LEP tunnel => **8.33 T**
- Luminosity goal $10^{34} \text{ cm}^{-2} \text{ s}^{-1}$
 - Excludes proton – antiproton
 - Hence proton – proton machine
 - Separate magnetic fields and vacuum chambers in the arcs
 - Common sections in the interaction regions





Two-in-one dipole magnet

Tunnel cross section excludes 2 separate rings of magnets:


- Hence twin aperture magnets in the arcs: 8.33 T (ultimate 9 T)
- **Superconducting magnets with high current density**
Trade-off between magnet and cryogenic complexity
 \Rightarrow NbTi at 1.8K (Superfluid Helium)

(Gauss)




Field reproducibility/precision $\sim 10^{-3}$

Field homogeneity $\sim 10^{-4}$




Overall layout of LHC




E540 - V10/09/97

Detectors installed and powered...

will be ready for beam beginning of August 2008



E540 - V10/09/97




Detectors installed and powered...

will be ready for beam beginning of August 2008




LHC - B
Point 8



CMS
Point 5





LHC progress 2002-2008



Tunnel activity determined by

LEP

2002

2003

2004

2005

2006


2007

2008

Dismantling

Fk. Bordry, Status of the LHC - 23th June 2008






LHC progress 2002-2008



Tunnel activity determined by






LHC progress 2002-2008




Tunnel activity determined by



Completion of magnet cryostating & tests, 1 March 2007








LHC progress 2002-2008



Tunnel activity determined by







LHC progress 2002-2008




Tunnel activity determined by



Required magnet storage ☹️






LHC progress 2002-2008



Tunnel activity determined by





Magnet tests (SM18)

Magnet installation

Required magnet storage ☹️

Allowed magnet sorting 😊





LHC progress 2002-2008



Tunnel activity determined by




Magnet tests SM18

Magnet installation

Magnet interconnects

Descent of the last magnet 26-04-2007





Interconnections : giant work (QA)




Interconnections the superconducting magnets of LHC means:


- 1695 magnet-to-magnet interconnects
- 224 magnet to QRL interconnects

Each magnet to magnet interconnect consists of:

- ✓ 18 assembly actions divided in 9 interventions
- ✓ 5 leak tightness check
- ✓ 5 electrical tests
- ✓ 1 RF test

For each sector this is:
1964 assembly interventions
226 electrical tests on sub-assemblies
70 vacuum tests on sub-assemblies
14 RF test on sub-assemblies






**7th November 2007
last interconnection**

30th of april 2008

**All the LHC interconnections are
closed at the same time for the
first time !**






LHC progress 2002-2008




Tunnel activity determined by



Magnet tests SM18

Magnet installation

Magnet interconnects



Problems: Inner Triplet




Pressure test failed in Sector 7-8 (Nov 2006).
The heat exchanger did not withstand the differential pressure of 9 bar.



After the repair of the first heat exchanger, pressure test failed in Sector 4-5 (March 2007).

Axial movement of the Q1 cold mass due to the thrust force (12 t at 20 bar), which led to the breaking of the support system and rupture of the bellows between the first two quadrupoles.






Solutions: Inner Triplet




Redesign of the heat exchanger:
new Cu tubes with larger buckling
pressure, and new bi-metallic
transitions in the ends.



Redesign of the support system
based on four invar/StSt cartridges
that react the longitudinal forces and
retain the fixed point of the cold
mass in its original position.
The consolidation of all inner triplets
was completed by September 2007.





Solutions: Inner Triplet



Don't worry. Problem solved

CERN
Fermilab
KEK





anger:
buckling
lic




based on four Invar/Steel cartridges
that react the longitudinal forces and
retain the fixed point of the cold
mass in its original position.


The consolidation of all inner triplets
was completed by September 2007.






Low- β triplet in CMS ready for powering






Low- β triplet in CMS ready for powering





Low- β triplet in CMS ready for powering







LHC progress 2002-2008



Tunnel activity determined by






LHC progress 2002-2008




Tunnel activity determined by




PIM : Plug-in Module

Sector 78 commissioning




RF bellows in the 1700 interconnections




Arc plug-in module at working temperature



Arc plug-in module at warm temperature









Failure Simulation on Test Bench



Cold




Warm




Non-conforming contacts, simulating warm-up from cold





Failure Simulation on Test Bench



**Not optimal conditions
for the beam !**



Warm




Non-conforming contacts, simulating warm-up from cold



Widespread non-conformities of this type
have been seen in non-installed PIMs

Easy to repair but how to detect ?




Wrong

Right



Problems: plug-in modules – the solution




**16 PIM with buckled fingers of which 9 were unexpected.
In total 28 PIM were replaced.
The interconnects of the whole sector were X-rayed**

A ball is sucked in at one end of the sector :


- 34mm exterior, 30mm interior
- Total weight ~15 g (ball 8g)

RF characteristics


- 40MHz resonant circuit
- Generates 20V between copper electrodes
- Battery powered Over 2hr lifetime
- BPM trigger threshold at ~3mV



Good opportunity to test BPM with a large particule !



A nod to history...




4th October 2007



Sputnik and The Dawn of the Space Age

History changed on October 4, 1957, when the Soviet Union successfully launched Sputnik I. The world's first artificial satellite was about the size of a beach ball (58 cm.or in diameter), weighed only 83.6 kg and took about 98 minutes to orbit the Earth on its elliptical path.


The satellite travelled at 29,000 kilometres per hour and emitted radio signals at **40.002 MHz** which were monitored by amateur radio operators throughout the world.




LHC progress 2002-2008



Tunnel activity determined by







LHC progress 2002-2008



Tunnel activity determined by







LHC progress 2002-2008



Tunnel activity determined by







LHC progress 2002-2008



Tunnel activity determined by





LHC progress 2002-2008



Tunnel activities

LHC is not all plain sailing
Think BEAM !!!

LEP


QRL (geometry, weld quality, production)


HWC

Fk. Bordry, Status of the LHC - 23th June 2008



LHC project leader






Cryogenics system commissioning




Cryogenic plants of unprecedented capacity (18 kW at 4.5 K) and including main components at the frontier of today's technology (cold compressors for the 1.8 K refrigeration unit)



- Full scale validation of cooling scheme (cool down and warm ups, quench recovery, redundancy)
- Cryogenic circuit integrity
- DFB & CL
- Instrumentation
- Leak tightness
- Insulation vacuum
- Commissioning of the complete cryogenic system

Huge number of PID control loops per sector !




Cryogenics: the learning curve



- Time for getting nominal conditions:
 - Presently 10 to 6 weeks for getting nominal conditions,
 - In routine operation, about 1 month is foreseen,**

	CW1	CW2	CW3	CW4	CW5	CW6	CW7	CW8	CW9	CW10
Today for HWC	Purge & leak test	Flushing		Cool-down 300-5 K					Filling, CD 1.9 K & cryo-tuning	
Nominal after a routine shutdown	Pur-ge	Cool-down 300-5 K		Filling, CD 1.9 K & cryo-tuning						


- LHC cryogenics is the largest, the longest and the most complex cryogenic system worldwide.**
- Operation for the needs of Sector HWC is now demonstrated.**
- Based on experience, together with procedures and tools being put in place, availability must be improved for the next phase:
The Beam Commissioning.



Where are we today ?





6 sectors with liquid He
 1 sector at 10 K (1-2)
 1 sector at 100 K (4-5)



21 Jun 2008

<http://hcc.web.cern.ch/hcc/field.php>

the superconducting circuits





What needs to be tested for the power converters ?



~1700 circuits

- Regulation loop (with huge time constant: up to 6h)
- Free-wheel system at nominal current with high time constant
- Compatibility with QPS at start up
- Tracking
- No lagging and no overshoot





Power converters with unprecedented precision (a few ppm) over a very large dynamic range (10^4)

What needs to be tested for the power converters ?



~1700 circuits

- Regulation loop (with huge time constant: up to 6h)
- Free-wheel system at nominal current with high time constant
- Compatibility with QPS at start up
- Tracking
- No lagging and no overshoot
- Inner triplet





What needs to be tested for the power converters ?




~1700


- Regulation loop constant: up to 6
- Free-wheeling current with
- Compatibility
- Tracking
- No lagging and
- Inner triplet

Timeseries Chart between 2008-04-24 17:46:00 and 2008-04-24 19:53:00 (UTC_TIME)



Powering Groups of Circuits






Installation and commissioning of ...



- ✓ the warm magnets
- ✓ the injection systems
- ✓ the beam dumping system
- ✓ the collimators
- ✓ the RF system
- ✓ the beam instrumentation
- ✓ the vacuum system
- ✓ the control system
- ...

are vital from day 1 for beam operation


R.Saban LHC Hardware Commissioning Summary
Monday 23th June 15:30 *MOZDM01*



SPS- LHC Transfer Lines: TI8 and TI2





Combined length 5.6 km, over 700 magnets, ~ 2/3 of SPS





SPS- LHC Transfer Lines: TI8 and TI2






Transfer Lines Tests : TI 8 and TI 2



23.10.2004, 13:39 → first beam at end of TI 8

TI 8 beam tests
23./24.10.04
6./7.11.04



IR8

TT40 + TI 8

Length of beam line: 2694m
Length of new tunnel: 2436m
Horizontal deflection: 106.5°
Vertical deflection: 4.3°

TI 8

TI 8

LHC

SPS

TI 2

Length of beam line: 2943m
Length of new tunnel: 2639m
Horizontal deflection: 50.4°
Vertical deflection: 6.5°

TI 2

PMI2

LSS 6

P1

LSS 5

LSS 4

LSS 3

LSS 2

LSS 1

PS


P2

0 1Km

Transfer Lines Tests : TI 8 and TI 2



23.10.2004, 13:39 → first beam at end of TI 8




IR8

TI 8 beam tests
23./24.10.04
6./7.11.04

TT40 + TI 8

Length of beam line: 2694m
Length of new tunnel: 2436m
Horizontal deflection: 106.5°
Vertical deflection: 4.3°


28.10.2007, 12:03
→ first beam at end of TI 2




IR2

TI 2
Length of beam line: 2943m
Length of new tunnel: 2639m
Horizontal deflection: 50.4°
Vertical deflection: 6.5°


Temporary dump
TI 2 beam test
28./29.10.07



In view of the first injections into LHC, the beam commissioning of the TI2 and TI 8 lines, was resumed with new successful tests in May and June 2008.



4 bunch "early" ion beam injected and accelerated in the SPS




Lead ions: LEIR and the PS commissioning have been performed in 2005 and 2006 and finally the last machine of the injectors, the SPS, in 2007.

The 4 bunch "early" ion beam has been injected and accelerated in the SPS, with quasi-nominal intensity ($6E7$ ions/bunch), transverse emittances (1.2 microns), and bunch length (1.8ns). Some extraction tests into TT60 have also been successfully performed.




D.Manglunki et al,
"Ions for LHC: towards completion of the injection chain" Poster session




The training quenches and 5 TeV strategy



- To meet the summer 2008 deadline for commissioning with beam a reduced beam energy 5 TeV was proposed to the experiments and was accepted.
- The fact that 5 TeV energy level can be easily reached, has been proven in Sector 4-5, Sector 5-6 and Sector 7-8 (commissioned at 5.5 TeV)
- Nevertheless, a quench campaign on the dipoles of Sector 5-6 has been started to find out how much time will be needed to get to 7 TeV.





Beam first stage: 5TeV collisions



$$L = \frac{N^2 k_b f \gamma}{4 \pi \epsilon_n \beta^*} F$$

- Approx 30 days of beam to establish first collisions
- Approx 2 months elapsed
 - Given optimistic machine availability
 - Un-squeezed
 - Low intensity
- Continue commissioning thereafter
 - Increased intensity
 - Squeeze


Parameters			Rates in 1 and 5	
k_b	N	$\beta^*_{1,5}$ (m)	Luminosity ($\text{cm}^{-2}\text{s}^{-1}$)	Events/crossing
1 (3)	10^{10}	11	$1.1 \cdot 10^{27}$	$\ll 1$
4	10^{10}	11	$4.5 \cdot 10^{27}$	$\ll 1$
43	10^{10}	11	$5.0 \cdot 10^{28}$	$\ll 1$
43	$4 \cdot 10^{10}$	11	$8.0 \cdot 10^{29}$	$\ll 1$
43	$4 \cdot 10^{10}$	3	$2.9 \cdot 10^{30}$	0.36
156	$4 \cdot 10^{10}$	3	$1.0 \cdot 10^{31}$	0.36
156	$9 \cdot 10^{10}$	3	$5.4 \cdot 10^{31}$	1.8

Achievable (in 1 and 5)


30 days of physics
Efficiency for physics 40%


Peak luminosity around $10^{31} \text{ cm}^{-2} \text{ s}^{-1}$

Integrated luminosity $\sim 10 \text{ pb}^{-1}$





Strategy for 2008





Strategy for 2008 and 2009







Strategy for 2008 and 2009



2008



2009



Aims for 2009



- Commission high energy operation
 - Aim for 7TeV (magnets will decide)
 - 43 /156 bunch running to start (brief)
 - 75ns running
 - 25ns running
 - High $10^{32} \text{ cm}^{-2} \text{ s}^{-1}$ is in reach

$5 \cdot 10^6$ seconds

- Mixture of
 - Operation for physics
 - Machine studies
 - Scheduled stops
 - Access, injection, ramp, squeeze,...
 - Colliding beams
 - Ion run (to be confirmed)


Realistically (in 1 and 5)

**150 days of physics
Efficiency for physics 40%**

Peak luminosity around $10^{33} \text{ cm}^{-2} \text{ s}^{-1}$

Integrated luminosity \sim few fb^{-1}

(10^6 seconds @ $\langle L \rangle$ of $10^{33} \text{ cm}^{-2} \text{ s}^{-1} \rightarrow 1 \text{ fb}^{-1}$)



LHC at EPAC 2008: spot on



R.Saban

LHC Hardware Commissioning Summary

Monday 23th June 15:30 *MOZDM01*

J.M.Jimenez

**LHC: The World's Largest Vacuum Systems being
Commissioned at CERN**

Wednesday 25th June 12:10 *WEOBM04*

P.Lebrun


Collaborating with Industry: Lessons from the LHC Megaproject

Wednesday 25th June 14:30 *WEIM02*

R.Garoby

Upgrade Issues for the CERN Accelerator Complex

Friday 27th June at 11:00 *FRYAGM01*



Conclusion: Schedule for 2008



- ✓ One sector (5-6) give to Operation group for dry runs
(-> powering of ALL circuits in parallel for injection, ramp and squeeze)
- ✓ The last sector (4-5) will be at 1.9 K by mid July
- ✓ First beam injected early August
- ✓ Colliding beams at 10 TeV in 2008



It's the place where to be this summer !



Conclusion



As any large and complex project, LHC is not all plain sailing but CERN and collaborations have shown an impressive reactive force to overcome the obstacles and continued progressing towards its target of completing the LHC for physics.

The commissioning and the operation of the LHC machine are and will be an absorbing and captivating period

**Beam is
imminent !**

