

LHC HARDWARE COMMISSIONING SUMMARY

Roberto Saban
on behalf of the Hardware Commissioning Team

Status
Results
Issues
Outlook



hardware commissioning coordination

INTRO **NONCONFORMITIES** **SAFETY** **TYPICAL HC PROGRAMME** **ACCESS** **TEAM** **MEETINGS & SCHEDULES** **CONTACTS** **THE FIELD**


MAIN PAGE
TWIKI
WORKSHOPS
MEETINGS
MTF
DOCUMENTS
ELOGBOOK
WORKING GROUPS
POWERING PROCEDURES

CERN
LHC
TIMBER
METER
EDMS
CDD
LAYOUT DATABASE

Sector 12
updated by Maria Paz Casas Lino and Carlos Fernandez Robles on 18th of June

The cool down of the sector is ongoing.
The current leads anti-condensation system installation is foreseen to be completed this week (25).
After the successful low intensity beam tests in TI2 carried out last week-end, the normal access conditions have been reestablished.


Sector temperature profile at 19 Jun 10:48
Move cursor to square to identify magnet



Temperature [K]

Point 1 Mid Arc Point 2

■ Arc magnets






hardware commissioning coordination


INTRO **NONCONFORMITIES** **SAFETY** **TYPICAL HC PROGRAMME** **ACCESS** **TEAM** **MEETINGS & SCHEDULES** **CONTACTS** **THE FIELD**

Sector 12

updated by Maria Paz Casas Lino and Carlos Fernandez Robles on 18th of June

The cool down of the sector is ongoing.
 The current leads anti-condensation system installation is foreseen to be completed this week (25).
 After the successful low intensity beam tests in T12 carried out last week-end, the normal access conditions have been re-established.





Month	Unique visitors	Number of visits	Pages	Hits	Bandwidth
Jan 2008	7180	11939	749626	1212259	27.92 GB
Feb 2008	9382	14812	641279	1058475	27.48 GB
Mar 2008	15042	21592	530157	840462	20.38 GB
Apr 2008	22828	33476	944916	1458259	36.72 GB
May 2008	29615	42937	1180863	1825603	46.35 GB
Jun 2008	17334	26594	728704	1112377	27.64 GB

58 visits/hour

hardware commissioning coordination

INTRO **NONCONFORMITIES** **SAFETY** **TYPICAL HC PROGRAMME** **ACCESS** **TEAM** **MEETINGS & SCHEDULES** **CONTACTS** **THE FIELD**

Sector 12
updated by Maria Paz Casas Lino and Carlos Fernandez Robles on 18th of June


The cool down of the sector is ongoing.
The current leads anti-condensation system installation is foreseen to be completed this week (25).
After the successful low intensity beam tests in TI2 carried out last week-end, the normal access conditions have been re-established.

Temperature [K]

Point 1

Month	Unique visitors	Number of visits	Pages	Hits	Bandwidth
Jan 2008	7180	11939	749626	1212259	27.92 GB
Feb 2008	9382	14812	641279	1058475	27.48 GB
Mar 2008	15042	21592	530157	840462	20.38 GB
Apr 2008	22828	33476	944916	1458259	36.72 GB
May 2008	29615	42937	1180863	1825603	46.35 GB
Jun 2008	17334	26594	728704	1112377	27.64 GB

58 visits/hour





Sector	T[K]
12	15 K
23	2 K
34	4.5 K
45	120 K
56	2 K
67	3 K
78	2 K
81	2 K

Sector	T[K]
12	15 K
23	2 K
34	4.5 K
45	120 K
56	2 K
67	3 K
78	2 K
81	2 K

Cooldown


Electrical QA

Individual
System TestsPowering
Tests

Sector	T[K]	State	Comments
12	15 K	CD	Cooling down
23	2 K	IST	Individual system tests ongoing
34	4.5 K	CD	Cooling down to 4.5K. Electrical quality assurance expected to start in 2 weeks
45	120 K	CD	Commissioned for the first time beginning of this year. Being cooled down after consolidation work and the connection of the inner triplet left of Point 5
56	2 K	PT	Dipoles commissioned to 6.58 TeV. Almost all other circuits are compatible with 7 TeV operation. The sector was handed over to operation.
67	3 K	ELQA	Cooling down to 2K. Electrical quality assurance started.
78	2 K	PT	Commissioned for the first time last year. Second commissioning almost completed after consolidation work and the connection of the inner triplet left of Point 8
81	2 K	PT	Powering tests ongoing

the sectors of LHC


The LHC is composed of
• eight cryogenically independent sectors



the sectors of LHC

The LHC is composed of


- eight cryogenically independent sectors
- fed from four feed points



the sectors of LHC

The LHC is composed of

- eight cryogenically independent sectors
- fed from four feed points






the sectors of LHC

The LHC is


- composed of
 - eight electrically independent sectors
 - each fed from a UA, an RR, a UJ and sometimes a USC



the sectors of LHC

The LHC is

- composed of eight electrically independent sectors
- each fed from a UA, an RR, a UJ and sometimes a USC






the sectors of LHC


The LHC is

- composed of eight electrically independent sectors
 - each fed from a UA, an RR, a UJ and sometimes a USC





the sectors of LHC



This permitted the independent commissioning of each one of the eight sectors.

the sectors of LHC

The phases of the commissioning

1. The short circuit tests
2. Warm components
3. Superconducting circuits

3. Superconducting circuits

ALICE


MOPC118

SPS
Point 1
Point 1.8
PM15
LSS4
PGC8

Coordination of the
Commissioning of the LHC
Technical Systems


R.Schmidt

the short circuit tests









the short circuit tests



the short circuit tests



the short circuit tests



The objectives

the validation of the warm part of the superconducting circuits from the 18 kV and 400 V AC feeds down to the water and air-cooled cables before their connection to the superconducting elements



The results

the verification of the individual and global thermal aspects, the verification of the interlocks and the calibration of the power converters



the short circuit tests

MOPC103 Short Circuit Tests: First Step of LHC Hardware Commissioning Completion B.Bellesia




The objectives

the validation of the warm part of the superconducting circuits from the 18 kV and 400 V AC feeds down to the water and air-cooled cables before their connection to the superconducting elements



The results

the verification of the individual and global thermal aspects, the verification of the interlocks and the calibration of the power converters

the short circuit tests





the short circuit tests



the short circuit tests


Non-conformities

- signal cabling errors
- loosely bolted power cables leading to poor quality contacts
- cabling layout
- layout of air cooling ducts







the short circuit tests



the circuits of a sector of LHC



the circuits of a sector of LHC



XR5			LR5			A56									ML6		
IT	600A	80 120A	IPQ	IPD	80 120A	RB	QD	QF	IP	80 120A	600A	60A	IPQ	80 120A	2	4	
1	7	5	3	1	10	1	1	1	7	14	39	94	2	4			
1.9 K			4.5 K			1.9 K									4.5 K		

13 circuits

14 circuits

157 circuits

6 circuits

Totalling 190 circuits

the circuits of a sector of LHC



CERN
CH-1211 Geneva 23
Switzerland

the
Large
Hadron
Collider
project

LHC Project Document No.
LHC-MPP-HCP-0001 rev 0.3

CERN Div./Group or Supplier/Contractor Document No.
AT

CDMS Document No.
874713

Date: 2008-03-13



MPP Procedure

POWERING PROCEDURE AND ACCEPTANCE CRITERIA FOR THE 13 KA DIPOLE CIRCUITS

Abstract
This document describes the test procedure and the acceptance parameter specification for the 13 kA dipole circuits. A list of the parameters to be acquired during the tests is given, as well as the required approvals to validate each test.

XR5	IT	600A
1	7	
1.9 K		
13 circuits		

Prepared by : Arjan Verweij Hugues Thiesen Valerie Montabonnet Reiner Denz Knud Dahlrup-Petersen Markus Zerlauth Amalia Ballarino Mirko Pojer Matteo Solfaroli	Checked by : Boris Bellesia Nuria Catalan Lasheras Gert-Jan Coelingh Giorgio D'Angelo Sandor Feher Carlos Fernandez Robles Robert Flora Glyn Kirby Sandrine Le Naour David Nisbet Maria Paz Casas Lino Walter Venturini Delsolaro Antonio Vergara Rob Wolf	Approved by : Frederick Bordry Philippe Lebrun Karl Hubert Mess Lucio Rossi Andrzej Siemko Roberto Saban
--	---	---



157 circuits 6 circuits

Totalling 190 circuits



the superconducting circuits of LHC

Circuit Type	Sector								LHC
	1-2	2-3	3-4	4-5	5-6	6-7	7-8	8-1	
13 kA	3	3	3	3	3	3	3	3	24
Indipendently Powered Dipoles	3	2	2	3	1	0	2	3	16
Indipendently Powered Quadrupoles	14	7	6	13	12	5	7	14	78
600A with Energy Extraction	23	27	28	24	23	27	27	23	202
600A Energy Extraction in Converter	14	20	20	14	14	20	20	14	136
600A no Energy Extraction	16	9	2	9	9	2	9	16	72
80-120A Correctors	50	37	22	33	33	22	37	50	284
TOTAL	123	105	83	99	95	79	105	123	812

Circuit Type	Sector								LHC
	1-2	2-3	3-4	4-5	5-6	6-7	7-8	8-1	
60A Closed Orbit Correctors	94	94	94	94	94	94	94	94	752

Procedures

CERN
CH-1211 Geneva 23
Switzerland

LHC Project Document Ref.
LHC-MPP-HCP-0001 rev 0.3
CERN Document Control System Document No.
AT

1. the validation of the protection strategies under the different failure scenarios

- a. forced energy extraction,
a provoked quench,


- b. a Fast Power Abort triggered by the interlock system,

- c. a powering failure of the converter,

- d. a Slow Power Abort triggered by the interlock system) and

2. the evaluation of the proper behaviour of the magnet chain, the current leads and the power converters during a normal LHC ramp and steady state.

Procedures



CERN
CH-1211 Geneva 33
Switzerland

LHC Project Document Ref.
LHC-MPP-HCP-0001 rev 0.3
CERN Document Reference Series
AT

The objectives are:

1. the validation of the protection strategies under the different failure scenarios
 - a. forced energy extraction, a provoked quench,
 - b. a Fast Power Abort triggered by the interlock system,
 - c. a powering failure of the converter,
 - d. a Slow Power Abort triggered by the interlock system) and
2. the evaluation of the proper behaviour of the magnet chain, the current leads and the power converters during a normal LHC ramp and steady state.


This document describes the test plan and procedure for the 13 kA dipole circuit. A list of the parameters to be acquired during the tests is given, as well as the required approvals to validate each test.

Prepared by:
Arjan Verweij
Hugues Thiesen
Valerie Montabonnet
Reiner Denz
Kjet Dahlmo-Dahle
Markus Kuehn
Amalia Ballarino
Mirko Cicali
Matteo Cicali
Pierluigi Di Stefano
Walter Venanzio Del Solaro
Antonio Yesaya

Reviewers:
Sergio Bellesia
Sonia Cicali
Fabrizio Giordano
Giorgio D'Angelo
Sandro Feher
Robert Flora
Eduardo Gómez
Sanja Ilic
David Nisbet
Pietro Paoletti
Walter Venanzio Del Solaro
Antonio Yesaya

Frederic Bourdy
Philippe Lebrun
Karl Hubert Mess
Lucio Rossi
Andrea Sianesi
Ricardo Varela

Procedures



They are used to program the sequencer and are reviewed following each commissioning campaign

CERN

CH-121 Genève 3

Switzerland

the European

Particle

Collider

LHC Project Document Ref.
LHC-MPP-HCP-0001 rev 0.3
CERN-QIS-Group for Safety/Collaboration Document No.
AT

LHC Document Ref.
LHC-MPP-HCP-0001 rev 0.3
CERN-QIS-Group for Safety/Collaboration Document No.
AT

The objectives are:

1. the validation of the protection strategies under the different failure scenarios
 - a. forced energy extraction, a provoked quench,
 - b. a Fast Power Abort triggered by the interlock system,
 - c. a powering failure of the converter,
 - d. a Slow Power Abort triggered by the interlock system) and
2. the evaluation of the proper behaviour of the magnet chain, the current leads and the power converters during a normal LHC ramp and steady state.

Abstract
This document describes the test plan and procedure for the 13 kA dipole circuit. A list of the parameters to be acquired during the tests is given, as well as the required approvals to validate each test.

Prepared by:
Arjan Verweij
Hugues Thiesen
Valerie Montabonnet
Reiner Denz
Kjet Dahl-Jensen
Markus Kuehl
Amalia Ballarino
Mirko Cicali
Matteo Cicali
Sergio Feher
Robert Flora
Eduardo Gómez
Sanjeev Gupta
David Nisbet
Pietro Sestini
Walter Venanzini Del Solaro
Antonio Yebra

Reviewers:
Nora Bellesia
Sonia Cicali
Fabrizio Giudiceandrea
Giorgio D'Angelo
Sandro Feher
Robert Flora
Eduardo Gómez
Sanjeev Gupta
David Nisbet
Pietro Sestini
Walter Venanzini Del Solaro
Antonio Yebra

Frederic Bourdy
Philippe Leblanc
Karl Hubert Mess
Lucien Rossi
Andrea Sianesi
Ricardo Varela

automation of procedures

The screenshot shows the 'New Sequencer II Workbench v0.4.2' interface. At the top, the menu bar includes File, View, Authentication, Help, and tabs for Operator View, Expert View, Sequence summary, and Variables trace. The title bar displays 'Proc_b2@20080429162150005 circuit: RB.A56'. The main area contains a table titled 'SEQUENCE START' with columns for 'Block of commands', 'Directive', and 'Global result'. The table lists various test steps with their outcomes. Below the table are buttons for Start, Suspend, Resume, Step, Skip, Interrupt t..., Abort, and 'to MD mo...'. A status message 'FINISHED' is shown. At the bottom, tabs for Console and Results are visible, with the Results tab active. The results section shows '[SUCCESS]' and checkboxes for 'Show successful' and 'Show non-successful'.

Block of commands	Directive	Global result
SEQUENCE START	RUN	OK
Normal execution	RUN	OK
Initialize Circuit	RUN	OK
Warn PM system about start of the test	RUN	OK
Start up the power converter and go to standby current, check state ON_STANDBY	RUN	OK
Waiting for TIME_ZERO	RUN	OK
PLEP to I_FLAT_TOP	RUN	FAILED
Waiting for TIME_ZERO	RUN	
Ask QPS expert to generate an artificial Y-ramp on given current lead	RUN	
Wait for the power converter to be FLT_OFF	RUN	
Wait until the power converter has finished sending PM data	RUN	
Acquire the power converter faults and verify that fault state = FAST_ABORT	RUN	
Wait until PM data collection has finished	RUN	
Error handling	RUN	OK
Finalization	RUN	OK
Ask experts/operator to confirm/deny sequence/test success , give comment and modify the requirement for P...	RUN	OK

FINISHED

Console Results

[SUCCESS]

Show successful Show non-successful

Approved and reproducible test sequences
Assistance to operators
Automatic recording of test results




Procedures : What are we doing better?

Optimisation of test procedures


Automated sequences first tested in Sector45

Sequences optimised for subsequent sectors

Dipoles in Sector 45



600A in Sector45




Procedures : What are we doing better?

Optimisation of test procedures


Automated sequences first tested in Sector45

Sequences optimised for subsequent sectors


Dipoles in Sector 45




Dipoles in Sector 56




600A in Sector45




600A in Sector56




computer assisted analysis







Analysis : What are we doing better?

- Increasing automation of test tools
- During a discharge analysis, a simulation of the circuit allows a rapid assessment of the result




RQF.A45






Analysis : What are we doing better?

- Increasing automation of test tools
- During a discharge analysis, a simulation of the circuit allows a rapid assessment of the result





RQF.A45



RQT13.L8B2

Analysis : What are we doing better?


- Increasing automation of test tools
- During a discharge analysis, a simulation of the circuit allows a rapid assessment of the result





Analysis : What are we doing better?

- Increasing automation of test tools
- During a discharge analysis, a simulation of the circuit allows a rapid assessment of the result



R.Schmidt

quality control

MTF
Equipment Management Folder

Actions : Show NCR Report

Slot Identifier: RB.A56
Other Identifier: None
Description: Main Dipole Circuit

Main Slot data Installation & Commissioning Operation Non-conformities Documents History

Actions : Edit


External Links

No external data link exists

Property Values

Property	Nominal Value	Value	Unit
PCFLT_PWR_FAIL_PCC	FGC_STATE NO_PC_PERMIT	VS_FAULT_FAST_AB	A
I_AVER_PLI1_A2			A
I_AVER_PLI3_A2			A
I_AVER_PNO_A4			A
I_EARTH_PCC	0.010615233		A
I_EARTH_PLI1_A2	0.0026803461		A
I_EARTH_PLI3_A2	0.0027599605		A
I_EARTH_PNO_A4	0.0028130366		A
I_ERR_PCC	0.01687622		A
I_ERR_PLI1_A2	0.017700195		A
I_ERR_PLI3_A2	0.028503416		A
I_ERR_PNO_A4	0.01940918		A
PCFLT_EE_PNO_B2	NO_PC_PERMIT	VS_FAULT_FAST_ABORT	
PCFLT_PWR_FAILURE_PLI1_D2	FGC_STATE NO_PC_PERMIT	VS_FAULT_FAST_A	
PCFLT_PWR_FAILURE_PLI3_D2	FGC_STATE NO_PC_PERMIT		
PCFLT_SLOWPA_PCC	NO_PC_PERMIT		
PCFLT_SLOWPA_PLI2_E2	NO_PC_PERMIT		


Automated recording but also manual data entry
Provides data for analysis tools
Ensures perennity of data



real-time follow up of tests

RQ4.R5	PNO.c4	14 / 15 (93%)	PNO.c4	Y	-	PCL	PCC.4	PIC2	PLI1.c3	PLI2.f3	PLI2.e3	PNO.c3	PNO.c4	PIC2 GPM													
RQ5.L6	PNO.c4	14 / 15 (93%)	PNO.c4	Y	-	PCL	PCC.4	PIC2	PLI1.c3	PLI2.f3	PLI2.e3	PNO.c3	PNO.c4	PIC2 GPM													
RQ5.R5	PNO.c4	14 / 15 (93%)	PNO.c4	Y	-	PCL	PCC.4	PIC2	PLI1.c3	PLI2.f3	PLI2.e3	PNO.c3	PNO.c4	PIC2 GPM													
RQ6.R5	PNO.c4	14 / 15 (93%)	PNO.c4	Y	-	PCL	PCC.4	PIC2	PLI1.c3	PLI2.f3	PLI2.e3	PNO.c3	PNO.c4	PIC2 GPM													
RQ7.R5	PNO.c4	14 / 15 (93%)	PNO.c4	Y	-	PCL	PCC.4	PIC2	PLI1.c3	PLI2.f3	PLI2.e3	PNO.c3	PNO.c4	PIC2 GPM													
RQ8.L6	PNO.c4	14 / 15 (93%)	PNO.c4	Y	-	PCL	PCC.4	PIC2	PLI1.c3	PLI2.f3	PLI2.e3	PNO.c3	PNO.c4	PIC2 GPM													
RQ8.R5	PNO.c4	14 / 15 (93%)	PNO.c4	Y	-	PCL	PCC.4	PIC2	PLI1.c3	PLI2.f3	PLI2.e3	PNO.c3	PNO.c4	PIC2 GPM													
RQ9.L6	PNO.c4	14 / 15 (93%)	PNO.c4	Y	-	PCL	PCC.4	PIC2	PLI1.c3	PLI2.f3	PLI2.e3	PNO.c3	PNO.c4	PIC2 GPM													
RQ9.R5	PNO.c4	14 / 15 (93%)	PNO.c4	Y	-	PCL	PCC.4	PIC2	PLI1.c3	PLI2.f3	PLI2.e3	PNO.c3	PNO.c4	PIC2 GPM													
RQX.R5	PNO.d11	21 / 33 (63%)	PNO.d11	Y	-	PCC.T1	PCC.T2	PCC.T3	PCC.T4	PIC2	PLI1.a4	PLI1.d4	PNO.a5	PNO.d4	PLI1.d5	PLI2.e4	PLI3.d6	PLI1.d7	PLI2.e5	PLI3.d8	PLI1.d9	PLI2.e6	PLI3.d10	PLI1.d11			
RB.A56	PNO.b2	21 / 22 (95%)	PNO.b2	N	-	PCL	PCC.2	PIC2	PLI1.a2	PLI1.f1	PLI1.d2	PLI2.f1	PLI2.e2	PLI3.a2	PLI3.f1	PLI3.d2	PNO.a4	PNO.b2	PIC2 GPM								
RQD.A56	PNO.b3	17 / 19 (89%)	PNO.b3	Y	-	PCL	PCC.3	PIC2	PLI1.f5	PLI1.d2	PLI2.f1	PLI2.e2	PLI3.f1	PNO.b3	PNO.d2	PIC2 GPM											
RQF.A56	PNO.b3	17 / 19 (89%)	PNO.b3	Y	-	PCL	PCC.3	PIC2	PLI1.f5	PLI1.d2	PLI2.f1	PLI2.e2	PLI3.f1	PNO.b3	PNO.d2	PIC2 GPM											

Access control is activated as soon as the cool down of a sector starts




Access control is activated as soon as the cool down of a sector starts

Rule 1

During the powering tests and in particular above 1 kA no one must be in the tunnel.

Rule 2

No tampering with equipment already commissioned.





Access control is activated as soon as the cool down of a sector starts

Rule 1


During the powering tests and in particular above 1 kA no one must be in the tunnel.

Rule 2


No tampering with equipment already commissioned.





Access becomes restricted immediately after each sector reaches 80 K



electrical safety



electrical safety



- All the circuits of a DFB are locked and grounded when any work is foreseen on that DFB
- Access to the tunnel is not authorized when current above 1 kA is present in any of the circuits of a sector

DFBXH			
D1	QX	600A	120A
1	3	7	5

DFBMB		
Q4	D2	120A
1	1	6

DFBML	
Q5	120A
1	2

DFBMJ	
Q6	120A
1	2

DFBAP			Spool	LineN	Main	6kA	120A	60A	6kA	LineN
6	19	3	4	16	94	4	14			

DFBLA	
120A	6kA
10	4

DFBXA		
QX	600A	120A
3	7	5

XR8

MR8.Q4

MR8.Q5

A81.Q6

A81

LL1

XL1

electrical safety



CERN
CH-1211 Geneva 23
Switzerland
the Large Hadron Collider
project

LHC Project Document No.
LHC-S-ES-0026 rev. 0.1
QHPS-Draft for Authorisation Document No.
AB/PO, TS/HDO
QHPS Document No.
BBS122

Date: 2007-12-06

Engineering Specification

ELECTRICAL SAFETY FOR NON-ELECTRICAL INTERVENTIONS ON, OR CLOSE TO SUPERCONDUCTING CIRCUITS DURING HARDWARE COMMISSIONING

Abstract

This document describes the electrical safety procedures which must be followed when carrying out non electrical interventions on, or close to the superconducting circuits of the LHC during the hardware commissioning. A catalogue of the main types of interventions together with the associated procedure is given.

Prepared by: Anne Funken Hugues Thiesen	Checked by: Frederick Bartrum Davide Buzzini Juan Carlos Cabillar Knud Dahlstrup-Pedersen Reinier Deny Sergio Diaz-Morales Karl-Henrik Møller David Nisbet John Pedersen Andrés Rodríguez-Mateos Cristian Saban József Szabad Steve Myers	Approved by: Massimo Bona Pablo Cirianni Philippe Lehman Steve Myers
---	--	--

Group owning the equipment

HCC

DFB

EE

Power Converter

18kV AC

190 V DC

Current lead heaters

230 V AC

24 V AC

230 V AC UPS

Quench Detection electronics

QHPS

AC/DC



Voltage Tap

900 V DC

24 V DC

EE

DFB



- All the circuits of a DFB are locked and grounded when any work is foreseen on that DFB
- Access to the tunnel is not authorized when current above 1 kA is present in any of the circuits of a sector

DFBXH			
D1	QX	600A	120A
1	3	7	5

DFBMB			
Q4	D2	120A	
1	1	6	

DFBML	
Q5	120A
1	2

DFBMJ	
Q6	120A
1	2

DFBAP				ARC	DFBA	
Spool	LineN	Main	6kA	120A	60A	6kA
6	19	3	4	16	94	4

DFBLA	
120A	6kA
10	4

DFBXA		
QX	600A	120A
3	7	5

XR8

MR8.Q4

MR8.Q5

A81.Q6

A81


LL1

XL1




the organization





the organization



additional resources: the project associate programme

CERN
CH-1211 Geneva 23
Switzerland

the
Large
Hadron
Collider
project

LHC Project Document No.
LHC-PM-MR-0002 rev 1.3

CERN Div./Group or Supplier/Contractor Document No.
AB-CO/AB-OP/AB-PO/AT-ACR/AT-MEL/TS-HDD

EDMS Document No.
503580

Date: 2005-05-19

Management Report

RESOURCES FOR THE INDIVIDUAL SYSTEM TESTS AND THE HARDWARE COMMISSIONING OF THE LHC

PART 1: THE COMMISSIONING OF THE SUPERCONDUCTING MAGNET CIRCUITS AND THE ASSOCIATED TECHNICAL SYSTEMS

Abstract

It is expected that the hardware commissioning will be dominated by the commissioning of the very complex powering system for superconducting magnets and its associated infrastructure. Time and investment for additional personnel will be mainly spent for this activity.

This document presents the **resources identified for a commissioning scenario restricted by a number of assumptions**: in particular, the parallel commissioning of two sectors around an even point -**not more and not less**- and the staggered commissioning of an additional set of two sectors where the cool down follows the powering tests of the first set (see page 4).

However from the data presented in this document, it is possible to derive the resources needed for a different scenario when some of the restrictions are lifted or relaxed.

The present version of the document reports the resources required when the **staggered commissioning of two sets of two adjacent sectors where only the powering tests do not overlap** is carried-out (13 months schedule).

Prepared by :	Checked by :	Approved by :
Simon Baird Frederick Bordry Bertrand Frammery Karl-Hubert Meß Roberto Saban Laurent Tavian Esther Barbero-Soto Juan Casas-Cubillos Paulo Gomes Félix Rodríguez-Mateos Bruno Puccio Robin Lauckner Rüdiger Schmidt Luigi Serio Hugues Thiesen Markus Zerlauth	Paolo Ciriani Philippe Lebrun Steve Myers Paul Proudflock	Lyn Evans

additional resources: the project associate programme

CERN
CH-1211 Geneva 23
Switzerland



LHC Project Document No.
LHC-PM-MR-0002 rev 1.3

CERN Div./Group or Supplier/Contractor Document No.
AB-CO/AB-OP/AB-PO/AT-ACR/AT-MEL/TS-HDO

EDMS Document No.
503580

Date: 2005-05-19

Management Report

RESOURCES FOR THE INDIVIDUAL SYSTEM TESTS AND THE HARDWARE COMMISSIONING OF THE LHC

PART 1: THE COMMISSIONING OF THE SUPERCONDUCTING MAGNET CIRCUITS AND THE ASSOCIATED TECHNICAL SYSTEMS

Abstract

It is expected that the hardware commissioning will be dominated by the commissioning of the very complex powering system for superconducting magnets and its associated infrastructure. Time and investment for additional personnel will be mainly spent for this activity.

This document presents the resources identified for a commissioning scenario **restricted by a number of assumptions**: in particular, the parallel commissioning of two sectors around an even point -**not more and not less**- and the staggered commissioning of an additional set of two sectors where the cool down follows the powering tests of the first set (see page 4).

However from the data presented in this document, it is possible to derive the resources needed for a different scenario when some of the restrictions are lifted or relaxed.

The present version of the document reports the resources required when the **staggered commissioning of two sets of two adjacent sectors where only the powering tests do not overlap** is carried-out (13 months schedule).

Prepared by :

Simon Baird
Frederick Bordry
Bertrand Frammery
Karl-Hubert Meß
Roberto Saban
Laurent Tavian
Esther Barbero-Soto
Juan Casas-Cubillos
Paulo Gomes
Félix Rodríguez-Mateos
Bruno Puccio
Robin Lauckner
Rüdiger Schmidt
Luigi Serio
Hugues Thiesen
Markus Zerlauth

Checked by :

Paolo Ciriani
Philippe Lebrun
Steve Myers
Paul Proudflock

Approved by :

Lyn Evans

Greece
France
India
Italy
Pakistan
Poland
Russia
Spain
USA

CERN staff, fellows and colleagues deployed by national institutes integrated in a single team





WEPD029 Performance of the Main Dipole and Quadrupole Magnet Circuits of the LHC


A.Verweij


the strategy

The mandate of the Hardware Commissioning Team to nominal current for operation at 7 TeV

After the confirmation in two sectors that a current level (8500 A) corresponding to 5 TeV could be reached without any training quench in the dipole circuit, this was adopted as the baseline for the other sectors.

It was however decided to continue with the training quenches in Sector 56 to confirm the number of quenches needed to train a full sector to 7 TeV.






cool down

4 sectors below 2 K
almost

5



Cooling sectors + Cryo tuning + Powering activities



WEPD040


Outcome of the Commissioning of the Readout and Actuation Channels for the Cryogenics of the LHC

Gonzalo
Fernandez
Penacoba

cool down

4 sectors below 2 K
almost

5




Cooling sectors + Cryo tuning + Powering activities



a training quench and it's propagation

- Natural quench in A22R4 at 9859 A
- 4 magnets quenched (3 propagation quenches)

Magnet	Cryogenic cell	Local time	Δt quench [s]	I quench [kA]	E [MJ]
A22R4	21R4	16:50:34.947		9.859	4.957
B22R4	21R4	16:51:24.679	49.732	6.011	1.843
C22R4	21R4	16:52:07.532	92.589	3.829	0.748
C21R4	19R4	16:52:41.798	126.855	2.644	0.357
Total 7.905					






a training quench and it's propagation

- Natural quench in A22R4 at 9859 A
- 4 magnets quenched (3 propagation quenches)

Magnet	Cryogenic cell	Local time	Δt quench [s]	I quench [kA]	E [MJ]
A22R4	21R4	16:50:34.947		9.859	4.957
B22R4	21R4	16:51:24.679	49.732	6.011	1.843
C22R4	21R4	16:52:07.532	92.589	3.829	0.748
C21R4	19R4	16:52:41.798	126.855	2.644	0.357
Total 7.905					





a training quench and it's propagation

- Natural quench in A22R4 at 9859 A
- 4 magnets quenched (3 propagation quenches)

Magnet	Cryogenic cell	Local time	Δt quench [s]	I quench [kA]	E [MJ]
A22R4	21R4	16:50:34.947		9.859	4.957
B22R4	21R4	16:51:24.679	49.732	6.011	1.843
C22R4	21R4	16:52:07.532	92.589	3.829	0.748
C21R4	19R4	16:52:41.798	126.855	2.644	0.357
Total 7.905					





a training quench and it's propagation

- Natural quench in A22R4 at 9859 A
- 4 magnets quenched (3 propagation quenches)

Magnet	Cryogenic cell	Local time	Δt quench [s]	I quench [kA]	E [MJ]
A22R4	21R4	16:50:34.947		9.859	4.957
B22R4	21R4	16:51:24.679	49.732	6.011	1.843
C22R4	21R4	16:52:07.532	92.589	3.829	0.748
C21R4	19R4	16:52:41.798	126.855	2.644	0.357
Total 7.905					






a training quench and it's propagation

- Natural quench in A22R4 at 9859 A
- 4 magnets quenched (3 propagation quenches)



Magnet	Cryogenic cell	Local time	Δt quench [s]	I quench [kA]	E [MJ]
A22R4	21R4	16:50:34.947		9.859	4.957
B22R4	21R4	16:51:24.679	49.732	6.011	1.843
C22R4	21R4	16:52:07.532	92.589	3.829	0.748
C21R4	19R4	16:52:41.798	126.855	2.644	0.357
Total 7.905					



training quench characteristics




training quench characteristics






training quench characteristics

- WEPD007 Detection and Location of Electrical Insulation Faults on the LHC Superconducting Circuits during the Hardware Commissioning D.Bozzini
- WEPD018 Commissioning of the LHC Current Leads K-H.Meß
- WEPD010 Electronic Systems for the Protection of Superconducting Devices in the LHC R.Denz
- TUPC134 Commissioning of the Energy Extraction Facilities of the LHC Machine K-H.Meß




hydraulic aspects






RQD Circuit discharge in the energy extraction system and Quench from 6.5 kA

June 21, 2007




RQD Circuit discharge in the energy extraction system and Quench from 6.5 kA


June 21, 2007



Tracking between main circuits




powering groups of circuits




the simultaneous powering of the arc and the two matching sections (LR5 and ML6) up to nominal current: 165 circuits (176 power converters) powered together up to 5 TeV equivalent current

powering groups of circuits




the simultaneous powering of the arc and the two matching sections (LR5 and ML6) up to nominal current: 165 circuits (176 power converters) powered together up to 5 TeV equivalent current

the squeeze




the superconducting circuits but also all the other systems



the superconducting circuits but also all the other systems


the warm magnets



the superconducting circuits but also all the other systems

the warm magnets

the RF system





the superconducting circuits but also all the other systems

the injection systems

the warm magnets

the RF system





the superconducting circuits but also all the other systems


the beam dumping system


the injection systems

the warm magnets

the RF system

the collimators





the superconducting circuits but also all the other systems

the beam dumping system


the injection systems


the warm magnets

the RF system

the collimators

the beam instrumentation






software for operation, controls and diagnostics

Using the final software foreseen for operation
for the commissioning of the machine systems

- 1**
- Sequencer
 - Logging system
 - Post mortem system
 - On-line databases
 - Industrial supervision systems



software for operation, controls and diagnostics




Dry runs

- 2**
- Injection kickers system
 - LHC Beam dumping system (kickers, energy tracking, diagnostics)
 - Beam instrumentation (loss monitors, position monitors, current transformers, screens)
 - Power converters in simulation mode
 - Collimators
 - Timing system
 - Communication with experiments (handshakes, modes, fill number, beam based measurements, etc.)
 - Post mortem data acquisition system
 - Squeeze

Using the final software foreseen for operation for the commissioning of the machine systems

- 1**
- Sequencer
 - Logging system
 - Post mortem system
 - On-line databases
 - Industrial supervision systems

software for operation, controls and diagnostics




Dry runs

- 2**
- Injection kickers system
 - LHC Beam dumping system (kickers, energy tracking, diagnostics)
 - Beam instrumentation (loss monitors, position monitors, current transformers, screens)
 - Power converters in simulation mode
 - Collimators
 - Timing system
 - Communication with experiments (handshakes, modes, fill number, beam based measurements, etc.)
 - Post mortem data acquisition system
 - Squeeze

Using the final software foreseen for operation for the commissioning of the machine systems

- 1**
- Sequencer
 - Logging system
 - Post mortem system
 - On-line databases
 - Industrial supervision systems




- Infrastructure system instabilities and late upgrades
 - Electrical distribution faults
 - Installation of Static Var Compensators
 - Water cooling (indirectly)
- Cryogenics
 - Impact of the infrastructure instabilities on the cryogenic system
 - Line Y interruptions
 - Manning of the cryogenics control room
- Other
 - Control system teething problems

outlook




between 3 and 4 weeks per sector


(two shifts five days a week)



82% done



outlook



early August!



conclusions

- All the non-conformities discovered so far could either be fixed, or accepted-as-is, or cured with compensatory measures.
- The quality of the test procedures and the depth of the analysis which follow every test step have so far allowed a safe and thorough progress of the commissioning process.

