

Commissioning of the European XFEL Accelerator

Winfried Decking, Hans Weise - DESY
for the European XFEL Accelerator Consortium and
Commissioning Team

IPAC 2017, Copenhagen





INFOS & SERVICES

- » PRESS
- » WORK AND PRIVATE LIFE
- » OFFERS FOR PUPILS
- » SERVICES FOR INDUSTRY
- » DESY USER

» ACCELERATORS

» PHOTON SCIENCE



» PARTICLE PHYSICS



DESY

FIRST LASING.

World's largest X-ray laser
generates first laser light



17/05/04 · Press-Release

Biggest X-ray laser in the world generates its first laser light


In the metropolitan region of Hamburg, the European XFEL, the biggest X-ray laser in the world, has reached the last major milestone before the official opening in September. The 3.4 km long




European XFEL at a Glance




- International project realised in Hamburg area, Germany
- 17.5 GeV superconducting linac, 500 kW beam power
- 27000 pulses per second in 10 Hz burst mode
- Three variable gap undulators for hard and soft X-rays
- Initially 6 equipped experiments
- All accelerator and beamlines in tunnels 6 -25 m below surface



Covers photon energies from 0.25 keV to 25 keV



- electron tunnel
- photon tunnel
- undulator
- electron switch
- electron bend
- electron dump



MID Materials Imaging and Dynamics

HED High-energy Density matter Experiments

Optional space for two undulators and four instruments

SPB Single Particles, clusters & Biomolecules

FXE Femtosecond X-ray Experiments

SQS Small Quantum Systems

SCS Spectroscopy & Coherent Scattering

XHXP1

2000: First lasing at 109 nm at the Tesla Test Facility (TTF), now FLASH

2001: TESLA Linear Collider TDR with XFEL appendix

2002: TESLA TDR supplement with stand-alone XFEL

2006: European XFEL TDR

2009: Foundation of the European XFEL GmbH

Start of underground construction



2010: Formation of the Accelerator Consortium:

16 accelerator institutes under the coordination of DESY



2012: End of tunnel construction

Start of underground installation

2016: Finish of accelerator installation


Start of commissioning

M. Bousonville, TUPAB039

J. Kreutzkamp, WEPAB018, THPAB104

Accelerator Overview

6



- Superconducting linac with 97 1.3 GHz superconducting modules
- 10 Hz pulsed mode with 600 μs flat-top, 2700 bunches/pulse
- Variation of bunch charges between 20-1000 pC foreseen to vary final pulse length
- Fast distribution of bunches into beam distribution lines

Commissioning Plan



Strategy: get as many systems in the game as soon as possible

12/16	Start: Cooldown
01/17	Injector at 130 MeV (3 RF stations)
01/17	L1 commissioning (+1 RF station)
02/17	L2 commissioning (+3 RF stations)
02-04/17	L3 commissioning (+15 RF stations)
05/17	Beam through SASE1 & SASE3 undulator sections
End 05/17	Milestone “First Lasing Possible”
06-08/17	Commission SASE1 photon beamline and experiment Consolidate FEL operation at 8-10 keV photon energy
09/17	First user experiments (total 800 hours)
2018	Continue facility commissioning + 2000 user hours
2019	Routine operation with 6 experiments + 4000 user hours

Final E-beam parameters

Quantity	Value
electron energy	8/12.5/14/17.5 GeV
macro pulse repetition rate	10 Hz
RF pulse length (flat top)	600 μ s
# of bunches/second	27000
bunch charge	0.02 – 1 nC
electron bunch length after compression (FWHM)	2 – 180 fs
normalized slice emittance*	0.4 - 1.0 mm mrad
beam power	500 kW
simultaneously operated SASE undulators	3


* normalized emittance: $\varepsilon_n = \gamma\varepsilon = \gamma\sqrt{\langle x^2 \rangle \langle p^2 \rangle + \langle xp_x \rangle^2}$

Commissioning E-beam parameters

9

Quantity	Value
electron energy	8/12.5/14/17.5 GeV
macro pulse repetition rate	10 Hz
RF pulse length (flat top)	600 μ s
# of bunches/second	27000 600
bunch charge	0.02 – 1 nC 0.5 nC
electron bunch length after compression (FWHM)	2 – 180 fs 90 fs
normalized slice emittance	0.4 – 1.0 mm mrad
beam power	500 kW 5 kW
simultaneously operated SASE undulators	3 1

Injector in Operation 2015/2016



- Photoinjector conditioned and characterized at PITZ, DESY-Zeuthen
- Injector cool-down 12/2015
- First Beam on 18/12/2015- commissioning till Q2/2016
- Full bunch train length (27000 bunches/s) reached for 20pC-1000pC bunch charges
- Photocathode laser (Yb:YAG laser from Max-Born Institute Berlin $257 \text{ nm} \leq 4 \text{ } \mu\text{J}$; 3 ps) with excellent up-time
- 3.9 GHz system operational from day 2
- Laser heater commissioned (but not in routine operation)


Y. Renier, TUPIK051/TUPIK052

C. Maiano, MOPVA058/MOPVA059


P. Pierini, MOPVA067

M. Hamberg, WEPAB024

Emittance Measurements



Scheme of the XFEL injector diagnostic section




Emittance optimization mainly at 500 pC and reduced gun gradient (≈ 52 MV/m)

	Design	Achieved
Normalized proj. emittance [mm mrad]	> 1.5	1.2
Normalized slice emittance [mm mrad]	0.6	0.6


- Fast kickers kick single bunches out of the trains to off-axis screens
- “Semi-parasitic” diagnostics during beam delivery
- Together with transverse deflecting system also used for slice diagnostics

Emittance Measurements along Bunch Trains

Scheme of the XFEL injector diagnostic section




- Fast kickers kick single bunches out of the trains to off-axis screens
- “Semi-parasitic” diagnostics during beam delivery
- Together with transverse deflecting system also used for slice diagnostics



- Variations along the train can be monitored
- Corrections to provide uniform conditions along train

B. Beutner, WEPAB013
M. Scholz, MOPAB047




View Along the 1 km Long Superconducting Accelerator

Overview of XFEL Cryogenic Equipment

14

Cryo Plant




- Cryo plant with cold compressors and extended distribution system
- Cooling capacity:
 - 2K : >1.9 kW
 - 5/8K : 4 kW
 - 40/80K : 24 kW
- Linac is one 1.5 km long cryo-string

Cold Compressors



He Distribution




Linac



First Cooldown of XFEL Linac (>300 t)

15

Temperature at 9 positions along the linac versus time




No cold leaks !

Pressure Stability in 2K Circuit



- Requirement on 2K pressure stability: 2% peak from LLRF requirements (cavity detuning)
- Tedious adjustment of regulation loops
- Inner-system heaters to counteract dynamic processes

2K pressure




Linac Commissioning started from Accelerator Control Room (BKR)



XFEL RF System

18





Klystron and modulator
below module


- HV Modulators in surface hall
- Connected to pulse transformer via up to 2km long pulse cables

XFEL LLRF System



19



- ← Drift compensation →
 - ← Reference synchr. + distr. →
 - ← Clocks + local oscillator →
 - ← Main controller crate (MicroTCA) →
 - ← Piezo* →
 - ← Power supplies →
- * not installed yet



MicroTCA.4 for Accelerator Controls



- MicroTCA.4-based components used as standard hardware platform (LLRF, Diagnostics, Vacuum, HPRF, Magnets, Timing,)
- About 200 systems installed, serving more than 7.000.000 control parameters
- Operational from day 1 of deployment
- Key benefits:
 - Fully automated and standardized installation procedure allows rapid deployment and recovery
 - Enhanced remote management via IPMI and Ethernet allow for simplified maintenance
 - Extended monitoring and management of module ensure reliable crate operation

T. Walter, THOAB2

■ Commissioning milestones

- Cold coupler conditioning (when needed)
- Frequency tuning (from parking position)
- Coupler tuning (target QL)
- Power-based gradient calibration (coarse)
- Closed-loop operation (feedback, learning feedforward)

RF ONLY

- Establish beam transport (0.5 nC, 30 bunches)
- Cavity phasing (moving waveguide phase shifters)
- Beam-based gradient calibration (fine)

BEAM
REQUIRED


■ Estimated schedule

- | | | | |
|------------|------------------|----------|---|
| ▪ Injector | (gun, A1, AH1) | 2 weeks | ✓ |
| ▪ L1 | (1 RF station) | 2 weeks | ✓ |
| ▪ L2 | (3 RF stations) | 2 weeks | ✓ |
| ▪ L3 | (15 RF stations) | 2 months | ✓ |

Operation of RF stations
time shifted “off-beam”
allowed for parallel beam
commissioning in L3

Energy Reach of European XFEL Modules


22



- Average accelerating gradient after module test and waveguide tailoring
 - 26 MV/m, (design 23.5 MV/m)
- Some additional gradient “loss” due to tunnel waveguide distribution
- Excess energy reach will enhance operation reliability

Operating Gradients used so far

23



- After initial commissioning design gradient almost reached
- Operation of RF stations “off beam” allows final commissioning of single stations parallel to XFEL operation



in operation

dito. but shifted
off beam

off


- 20 out of 25 RF stations are commissioned
- Handed over to operations and controlled via FSM
- Inner loop RF stability < 0.01 deg, $< 0.01\%$
- Preliminary measurements of beam energy jitter $\approx 10^{-4}$



First Bunch Compressor Chicane (BC0)


BC 0 / Girder 1 / 3150 mm

Teil 10007
400 8100 Ausleitung
400 8101 Strahlung
Komplettanbauung
Jhg. 1991




View Along the 1 km Long Superconducting Accelerator

Transfer Lines at the End of the Main Linac Tunnel (XTL)



Beamline Commissioning Progress

28



Achieved E-beam parameters

Quantity	Target	Achieved
electron energy	14 GeV	12 GeV%
macro pulse repetition rate	10 Hz	10 Hz
RF pulse length (flat top)	600 μ s	600 μ s
# bunches / second	600	300\$
bunch charge	0.5 nC	0.1, 0.5 nC
electron bunch length after compression (FWHM)	90 fs	90 fs
Normalized slice emittance	1 mm mrad	0.6 mm mrad\$
beam power	4.2 kW	1.8 kW


\$: in the injector

% Initial commissioning at reduced gradients & 3 more stations ready

\$ Machine protection system 'soft' limit

Subsystems: Example BPM Resolution

30




“All systems perform better than specification”

D. Lipka, MOPAB043

Open Question: Transverse Beam Distribution

31



- Images of scintillating screens along the beam line
- Structure is present even after acceleration and compression
- Can be observed in simulations (non-linear space charge effect), but should be more sensitive to phase-advance ...

Backside view




Undulator Section with
climate enclosure in the back



Beamline Commissioning Progress

33



13/01*

* Beam permission on 13/01

15/01 @ 130 MeV
19/01 @ 600 MeV


02/02 @ 600 MeV
22/02 @ 2.5 GeV

25/02 @ 2.5 GeV
19/03 @ 6 GeV
08/04 @ 12 GeV

27/04*


* Beam permission on 26/04

27/04 Beam spot before dump



Undulators passed with no steering


34



'First lasing possible' 29.04.2017

35

- Closed all (35) SASE undulators to 11 mm gap ($K=3.5$)
- Observed spontaneous radiation on scintillator screen about 170 m downstream of undulator
- Radiation fills complete screen and is visible as increase of intensity only



First signal from FEL radiation

02.05.17-03.05.17

36


- low energy 6.4 GeV working point for beam based alignment
- no undulator beam based alignment yet, no laser heater

Photon beam @ OTRC.2615.T9




some tweaking of compression and trajectory


Photon beam @ OTRC.2615.T9




$E = 6.4 \text{ GeV}$
 $K = 3.5$
 1.3 keV



Commissioning Timeline



- | | |
|------------------|--|
| 12/16 | Cooldown ✓ |
| 01/17 | Injector at 130 MeV ✓ |
| 01/17 | L1 commissioning ✓ |
| 02/17 | L2 commissioning ✓ |
| 02-04/17 | L3 commissioning ✓ |
| 04/17 | Beam through SASE1 |
| | undulator sections ✓ |
| End 04/17 | Milestone "First Lasing Possible" ✓ |
| 2-3/5/17 | FEL radiation observed |
| 05-08/17 | Commission SASE1 photon beamline and experiment
Consolidate FEL operation at 8-10 keV photon energy |
| 09/17 | First user experiments (total 800 hours) |
| 2018 | Continue facility commissioning + 2000 user hours |
| 2019 | Routine operation with 6 experiments + 4000 user hours |



**THANK YOU TO ALL CONTRIBUTORS TO THE
EUROPEAN XFEL**

