


COMMISSIONING OF SPIRAL2 CW RFQ AND LINAC

- Project status
- Commissioning strategy
- Injector results
- LINAC partial cool down
- Next phases


Robin FERDINAND for the GANIL teams

SPIRAL2 accelerator



Particles	H ⁺	D ⁺	ions	option
A/Q	1	2	3	6
Max I (mA)	5	5	1	1
Max energy (MeV/A)	33	20	15	8.5
Max beam power (kW)	165	200	45	51



Installation status



First beam ($_{230} \mu\text{A Ar}^{9+}$) **July 10, 2015**


First RFQ acceleration ($_{230} \mu\text{A } ^4\text{He}^{2+}$)
February 12, 2016

Installation status



First beam (2mA H^+) Dec. 19th, 2014



Installation status




Installation status








LINAC ready for RF
Partial cooled down




Installation status



Installation



Installation status



Commissioning Strategy

SPIRAL2 four commissioning phases

- Qualification of the ion sources and LEBT in the laboratories in charge of the development (LPSC-Grenoble and CEA-Saclay)
 - 2009-2012
- Qualification of the injector on a test bench (GANIL)
 - Reproduce the results from the pre-commissioning
 - Validate the RFQ performances
 - Provide a development platform for various diagnostics
 - Measure the beam characteristics at the RFQ exit.
- SC linac beam commissioning up to the main beam dump
 - Progressive cool down
 - RF validation of all cavities
 - Beam commissioning
- “day-1” experiments to NFS and S₃ experimental halls, including commissioning.

Strategy for a multi beam commissioning

■ Increasing stress for the RFQ cavity and later for the linac

- ① : H⁺ beam, Light ion source and LEBT, 50kV on RFQ vanes, up to 5mA
- ② : ⁴He²⁺ beam, heavy ion source and LEBT, 80kV, up to 2mA, mimic the D⁺
- ③ : ultimate injector performances, A/Q=3, 114kV, up to 1mA → ¹⁸O⁶⁺
- ④ : 20 µA Ni ion beam to facilitate the future tuning of the accelerator




Strategy for a multi beam commissioning

■ Increasing stress for the RFQ cavity and later for the linac


- ① : H⁺ beam, Light ion source and LEBT, 50kV on RFQ vanes, up to 5mA
- ② : ⁴He²⁺ beam, heavy ion source and LEBT, 80kV, up to 2mA, mimic the D⁺
- ③ : ultimate injector performances, A/Q=3, 114kV, up to 1mA → ¹⁸O⁶⁺

- ⑤ : D⁺ beam, up to 5mA
 - requires the final licence from the Safety Authority Offices
 - Activation
 - May become ③ to respect the Application Decree

Injector results





Test bench configuration



source commissioning

Source deuton (SD)

First beam (proton) at GANIL
December 19, 2014





Ability to extract **11 mA CW** from source => up to **6 mA** proton beam at the RFQ entrance
Beam intensity and emittance control using **6 H** and **6 V slit systems**

source commissioning

Source deuton (SD)

First beam (proton) at GANIL
December 19, 2014





Ability to extract **11 mA CW** from source => up to **6 mA** proton beam at the RFQ entrance
Beam intensity and emittance control using **6 H** and **6 V slit systems**

source commissioning

Source deuton (SD)

First beam (proton) at GANIL
December 19, 2014





Ability to extract **11 mA CW** from source => up to **6 mA** proton beam at the RFQ entrance
Beam intensity and emittance control using **6 H** and **6 V slit systems**

source commissioning

HI source (Q/A=1/3)

First beam ($230 \mu\text{A}$ Argon 9^+) July 10, 2015



Already tested :

$^4\text{He}^{2+}$ A/Q = 2, 3mA, 1.5 mA after RFQ

$^{40}\text{Ar}^{14+}$: $45 \mu\text{A}$

$^{18}\text{O}^{6+}$: 1.2 mA


Metallic not showing up... :-(

Emittance at the end of the LEBT


Particle	Beam current (mA)	Emit X ($\pi \cdot \text{mm} \cdot \text{mrad}$)	Emit Y ($\pi \cdot \text{mm} \cdot \text{mrad}$)
H ⁺	5.2	0.18	0.2
⁴ He ²⁺	1.35	0.54	0.43
¹⁸ O ⁶⁺	0.75	0.36	0.42

Expected:

P or D : **5mA, 0.2 $\pi \cdot \text{mm} \cdot \text{mrad}$**
 HI : **1mA, 0.4 $\pi \cdot \text{mm} \cdot \text{mrad}$**



5.2mA H⁺, 0.2 $\pi \text{ mm mrd rms norm.}$



750 μ A ¹⁸O⁶⁺, $\varepsilon=0.36/0.42 \pi \cdot \text{mm} \cdot \text{mrad}$

RFQ high Power commissioning


- 4 x 60 kW rf amplifiers (tubes / 3 kW solid state preamplifier)
- Voltage law measured by means of 16 pick-ups, in RF operation
- Relative errors are less than $\pm 0.8\%$ as the vane voltage is varied from 10 kV to 95 kV, rise to 3.4% at 113.6kV (might be related to a bad cable)
- Conditionned up to 121kV above the nominal voltage (113.6kV)
 - No sparks at 80kV (D⁺ value)
 - @nominal : Spark every 45min (mean), record 1.5h
 - 121kV (one spark every 2min, record 8min)
- RF shows instabilities at high voltage
 - Investigation of cooling circuits/LLRF/RF amplifiers
- 38kW more than expected (200kW instead of 170kW)

RFQ high Power commissioning

- 4 x 60 kW rf amplifiers (tubes / 3 kW solid state preamplifier)
 - Voltage law measured by means of 16 pick-ups, in RF operation
 - Relative errors are less than $\pm 0.8\%$ as the vane voltage is varied from 10 kV to 95 kV, rise to 3.4% at 113.6kV (might be related to a bad value)
 - Conditionned up to 121kV above the nominal voltage (113.6kV)
 - No sparks at 80kV (D⁺ value)
 - @nominal : Spark every 45min (mean), record 1.5h
 - 121kV (one spark every 2min, record 8min)
 - RF shows instabilities at high voltage
 - Investigation of cooling circuits/LLRF/RF amplifiers
 - 38kW more than expected (200kW instead of 170kW)
- See THPIK005*
- RF CONDITIONNING*

RFQ beam commissioning


- 2015, December 03, 9h26 : First RFQ beams (*Protons*)
- 4.8 mA with **100%** transmission at the end of the same working day (SPIRAL 2 nominal beam current)



First CW proton beam :
2.3 mA on
December 18


Now routine operation

Transmission comparison with calculation



RFQ always operated CW from the rf point of view, rf operation stable and reliable for Proton/Hélium

Transmission comparison with calculation



Proton : December 23, 2015

Helium : June 04, 2016

Oxygen : December 9, 2016
trans. OK, but not fully tested



RFQ specifications reached
(transm., energy, emittances...
In CW operation) for H^+ , ${}^4\text{He}^{2+}$

RFQ always operated CW from the rf point of view, rf
operation stable and reliable for Proton/Hélium

Robin FERDINAND - IPAC 2017

RFQ beam commissioning

■ Emittance measurement and comparison with the code




Longitudinal measurements

■ TOF measurements (IBIC – W. LeCoz – WEPF₃₂)


Energy (keV/nucleus)	Toutatis simulations	TOF measurement
Proton	730	729.3
Helium	727.2	728.1



■ Fast Faraday Cup (IBIC – C. Jamet - WEPG₄₂) and Beam Extension Measurement (IBIC – R. Revenko - TUPG59)




400W max, and $\sigma_{\text{rms}} = 320\text{--}330 \text{ ps}$





Bunch length measurement comparison

- Good agreement between the two measurements and the TraceWin simulations
- Buncher variation in phase or voltage
- $0.27 \pi.\text{deg}.\text{MeV}$ (Helium, 0.19 expected)





Comparison FFC with BEM, 0.6mA, 1% dC




Longitudinal results

- Very different shapes for 1 mA and < 150 μA beams



/Helium sur BTI/SP2injector_LBE1toRFQ_AsurQ_2.000753_Vs_40.015060.ini]
Ele: 295 [6.89386 m] NGOOD : 9995 / 10000




Robin FERDINAND - IPAC 2017

Linac results



Linac partial cool downs




■ First partial cool down on July, 2016

- test a major part of the cryogenic installation
 - thermal acoustic oscillations (TAO)


■ PLCs and C/C

■ Second in march 2017

- validate the helium pressure stability requirements of $\pm 3\text{mbar}$




Cryogenic results



<i>Static @4K</i>	<i>CMA01</i>	<i>CMA02</i>	<i>CMB07</i>
Saclay/Orsay meas.	5.73 W	3.98 W	19 W
GANIL meas.	4.95 W	2.99 W	12.33 W

Pressure stability ($\pm 1\text{h}$)



What's next ?

- RFQ RF commissioning to be finished
- Deuteron RFQ beam measurement
 - Waiting for the safety authorization
- RFQ validation with beam ($^{18}\text{O}^{6+}$)
 - depend on D-plate removing and the Linac commissioning
- RF in linac cavities
 - Waiting for the safety authorization
- Linac first beam (H^+)
 - Next year

Partner labs for GANIL/SPIRAL2 phase 1

- CEA-Irfu (SACM, SIS, LENAC) : P/D source, RFQ, LEBT, A-type cryomodule, C/C, LLRF, Activation simulation, commissioning
- CEA/DAM/ DP2I : safety
- CNRS-IN2P3 (IPNO, IPNL, IPHC, LPSC, LAL, LPC) : HI source, B-type cryomodules, power couplers, diagnostics, final main beam bump, timing, commissioning
- BARC : BPM electronic
- INFN : Slow Chopper, bunch selector (fast chopper), test stand
- IFJPAN: Valves boxes installation
- SOREQ : diagnostic beam test stand
- IFIN-HH : Beam loss monitor
- INRNE-BAS : linac supports
- Argonne : design of A/Q=1/6 injector
- CIEMAT : beam dump

Summary

■ Good advances of the SPIRAL2 project !!!

- Both light and heavy ion sources working very well
- RFQ working well
 - RFQ with about 100% transmission
 - Very good comparisons with TraceWin simulations

■ RFQ partly conditioned up to maximum voltage (114 kV, CW)

■ RFQ improvements

- rf amplifiers (reliability) LLRF (variable freq. loop) Tuning system (faster and stable)

■ Superconducting linac :

- Stable cryogenic operation with 3 cryomodules



Thank you for
your attention

Thanks to P-E.Bernaudin, P. Bertrand, M. Di Giacomo, A. Ghribi, H. Franberg, O. Kamalou,
JM.Lagniel, G. Normand, A. Savalle, F. Varenne, D. Uriot