

*On behalf of the Engineering Division*

**Regis Neuenschwander**

Engineering Division Deputy Director

Brazilian Synchrotron Light Laboratory ([www.lnls.br](http://www.lnls.br))



regis.terenzi@lnls.br

# Sirius Status Report


## Content

- Introduction
- Building
- Accelerators Subsystems
  - Linac
  - Magnets
  - Girder
  - Vacuum System
  - Power Supplies
  - RF
  - BPM
  - Injection System
  - Undulators
- Beamlines
- General budget and schedule


# Introduction



**IPAC** Design of a Diffraction Limited Light Source (DIFL)  
D. Einfeld, J. Schaper, Fachhochschule Ostfriesland, Constantiplatz 4, D-26723 Emden  
M. Plesko, Institute Jozef Stefan, Jamova 39, P.O.B. 100, SLO-61111 Ljubljana




# Building



# Building




## Building



## Building



# Building



1500 piles (10 to 15 m deep) underneath accelerator tunnel to provide long term stability due to "cur and fill" operation on the site

# Building

December 2016



# Building



Two weeks ago !

# Building



Slab and tunnel walls  
prototype

# Building



## *Building*



Storage ring and booster tunnel ready  
for components installation

## *Accelerators subsystems: Linac*




LINAC klystron room during installation

## *Accelerators subsystems: Linac*



Turn-key 150 MeV LINAC bought from SINAP-Shanghai during installation

## Accelerators subsystems: Magnets




### Booster quadrupole

- 40 mm bore diameter
- 19 T/m maximum gradient
- 50 units focusing
- 25 units defocusing



### Booster sextupole

- 40 mm bore diameter
- 200 T/m<sup>2</sup> maximum gradient
- 25 units focusing
- 10 units defocusing




### Booster dipole (combined function)

- 28 mm gap and 1200 mm length
- Dipole hardedge field: 1.09 T
- Quadrupole gradient at extraction: 2.14 T/m
- Sextupole gradient at extraction: 22.3 T/m<sup>2</sup>
- 50 units

***All booster magnets ready to be installed***


## Accelerators subsystems: Magnets

Storage Ring quadrupole (single pole) measurement at CMM




### Storage Ring quadrupole




- 28 mm bore diameter
- 45.4 T/m maximum gradient
- High precision magnet reference achieved only by stacking laminations
- 270 units (14, 20 and 30 cm)
- All of them ready to be installed



## Accelerators subsystems: Magnets





Mechanical measurement of the geometric center done at a 3D measuring machine (CMM)



## Accelerators subsystems: Magnets

Magnetic field roll and center offset measured at the rotating coil bench


LNLS rotating coil measuring bench



# Accelerators subsystems: Magnets

Integrated magnetic field measured with rotating coil

Use of calibration sheets of 0.6 mm instead of standard 0.5 mm thick ones for length fine tuning



## Accelerators subsystems: Magnets



### Storage Ring sextupole



- Multifunctional: sextupole, H or V slow corrector or skew quadrupole
- 28 mm bore diameter
- 2402 T/m<sup>2</sup> maximum gradient
- High precision magnet reference achieved only by stacking laminations
- 280 units (15 cm each)
- 84 produced so far
- Final delivery June 2018

It's ugly, but compatible with the girder

## Accelerators subsystems: Magnets

### Storage ring low field dipoles



- Made using 2 or 3 straight blocks
- Hardedge field: 0.58 T
- Hardedge quadrupole gradient: 7.8 T/m
- High precision magnet reference achieved only by stacking laminations
- 40 units with 2 blocks
- 40 units with 3 blocks
- **Final delivery next July**






## Accelerators subsystems: Magnets

### Storage Ring Superbend

- Magnetic Material : NdFeB
- Remanent Field: 1.36T
- High Field Central Pole Piece: Iron-Cobalt
- Maximum Field: 3.18 T
- 20 units
- Adjustable gap on the back for integrated field fine tuning
- Cooling plates bellow PM blocks for thermal stabilization
- Horizontal adjustment of the pole pieces for magnetic field correction
- Adjustment for quadrupolar integrated component on both sides of central peak field
- **Assembled at LNLS. Final delivery next August**








# Accelerators subsystems: Girders



- Higher dumping ratio for welded girder compared with the casted one (0.23% x 0.15%)
- Higher resonance frequency (511 Hz x 260 Hz)

- The magnets are positioned on the girder by reference surface (no adjustments)
- High precision machined girder reference (12 μm flatness)




## Accelerators subsystems: Vacuum System

Dipole chamber



Keyhole dipole chamber




RF shielded bellows



Chamber with SS sector



Pumping stations



0.4 mm thick 220° C heating tape



- Around 85% of the vacuum components are ready to be installed
- Stainless steel components produced at a nearby company
- Copper components produced at LNLS
- NEG coating done at LNLS

# Accelerators subsystems: NEG coating infrastructure

## CERN License & Training

### Some numbers:


- 730 hour of NEG runs accumulated up to now
- 30 hour/week operation
- Some special chambers needs 2 NEG runs for complete coating
- 430 m of chambers already coated (67%)
- 110 units of “Tees” and “4-way cross” already coated (100%)



Vacuum chambers during cleaning procedures



Vacuum chambers being installed at the cartridge



Dipole chamber w/ narrow gap for photon extraction



Cartridge being installed in the special oven

## Accelerators subsystems: Power Supplies




MOD EL	DESCRIPTI ON	APPLICATION	QT.	RATED CURRENT [A]	RATED VOLTAGE [V]	RATED POWER [kW]	RMS ripple at 3kHz (ppm)	12h stability (ppm)	SUPPLIER	Final Delivery
FBP	Low current 4-Q	Steering magnets, trim coils, skew quadrupoles	740	10	5	0.05	20	100	WEG	Ago 18
FAP	DC high current 1-Q	Storage ring dipoles, quadrupoles and sextupoles; transfer lines quadrupoles and dipoles	45	150 to 700	50 to 450	1.5 to 180	20	20	LNLS	Jul 18
FAC	AC high current 4-Q	Booster dipoles, quadrupoles and sextupoles	6	30 to 1100	50 to 800	1.5 to 333	30	50	LNLS	Jun 18

## Accelerators subsystems: RF

- Amplifier modules based on BLF578 transistor supplied by BBF (China) under license of Soleil
- Booster RF tower operational, being used for the Petra 5 cavity commissioning
- 2 storage ring towers being assembled for NCC (Petra 7) operation at the end of this year.
- Superconducting cavity ordered from Research Instruments (RI), to be delivered in 2020.



50 Kw RF tower for the booster



48V DC individual power supply for each RF module.




48V DC commercial power supply for all RF module.





60 Kw RF tower for the storage ring (8x)

## Accelerators subsystems: BPMs




LNLS BPM made of Titanium


Design optimization that can reduce up to 50% the input power on each bottom



1 mm thick brazed Al<sub>2</sub>O<sub>3</sub> insulator








- All needed units (162) are ready, vacuum tested, waiting for NEG coating




450 N before leak

# Accelerators subsystems: Injection System




Field @ peak	800 Gauss
Current	1600 A
Voltage	900 V
Pulse width	3.4 $\mu$ s

## Accelerators subsystems: Undulators




### Delta type undulator

- Compatible with Sirius Low Beta
- 1.3 T maximum magnetic field
- Adjustable phase undulator
- Module with 1200 mm length
- 7 mm gap (diagonal)
- 20 mm period



See  
TUPMK003  
for more  
details

## Beamlines



Phase	Number of beamlines	Status	First Beam
1-A	6	Construction	2019
2*	5	Funding	2020
1-B	7	Design	2021

[wiki-sirius.lnls.br](http://wiki-sirius.lnls.br)

 **3.2T Superbend**

 **Short period undulator**

 **Long period undulator**

\* Mainly refurbished beamlines from the UVX machine


## Beamlines

### Bragg angle stability (up to 2.5 kHz)


- In-position: <50 nrad (rms)
- Flyscan: <100 nrad (rms)

### Pitch/Roll stability (up to 2.5 kHz)

- In-position: <10 nrad (rms)
- Flyscan: <60 nrad (rms)



Double Crystal monochromator being assembled and commissioned at LNLS





Developed in partnership with MI Partners, Netherlands

## Budget and schedule overview

### Budget (up to 2020)

• Building	200 M US\$
• 13 beamlines	120 M US\$
• Accelerator	110 M US\$
• Human Res	60 M US\$
• Infrastructure	30 M US\$
• Total	520 M US\$

### Integrated Resources (M US\$)




# Budget and schedule overview

## Budget (up to 2020)

• Building	200 M US\$
• 13 beamlines	120 M US\$
• Accelerator	110 M US\$
• Human Res	60 M US\$
• Infrastructure	30M US\$
<b>• Total</b>	<b>520 M US\$</b>

## Integrated Resources (M US\$)



## Schedule

- May 2018 end of Linac commissioning
- Aug. 2018 start of Booster commissioning
- Dec. 2018 start of SR commissioning
- Jul. 2019 phase 1 operation (up to 50mA, NCC)
- Jul. 2020 phase 2 operation (up to 350mA, SCC)

[www.ipac21.org](http://www.ipac21.org)



# 12th International Particle Accelerator Conference

Santos | Brazil | 2021

**We are looking forward  
to seeing you in Brazil**

**Thank you**

[regis.terenzi@lnls.br](mailto:regis.terenzi@lnls.br)

Learn More >

Aerial view of the coast of Santos, SP, Brazil  
Credits: Prefeitura de Santos