

# Status of the Spallation Neutron Source Proton Power Upgrade (PPU) project

Presented at

**LINAC2024**

**Chicago, August 25-30, 2024**


**Sang-ho Kim for PPU & SNS teams**



ORNL is managed by UT-Battelle, LLC for the US Department of Energy



# SNS 1.7 MW at 1.3 GeV !!!

- Production run is ongoing



# SNS 1.7 MW at 1.3 GeV !!!

- Production run is ongoing
- Very reliable operation








## 4



# High level goals of Proton Power Upgrade (PPU) project


- Optimization between Built-in upgrade provisions, Cost effectiveness and Technical aspects to achieve;
  - Accelerator: upgrade or replace components to enable 2.8 MW beam
  - First Target station: upgrade for 2-MW beam at 1.3 GeV, 60 pps
  - 700 kW for Second Target Station (STS) in the future






# PPU approach for 2.8-MW accelerator capability

- Beam energy upgrade to 1.3 GeV
  - At H- beam  $>1.3$  GeV, Lorentz Stripping will cause increased beam loss at HEBT arc
  - Most of existing magnets in HEBT and ring are capable for 1.3 GeV **except injection and extraction regions**
  - **By adding 7 PPU cryomodules and associated RF/HVCM systems to reach 1.3 GeV with margin**
    - PPU cryomodule design based on in-house built spare high beta cryomodule
- Beam current increase by 50%
  - Most of existing systems are capable
    - Front end system can support 2.8 MW operation with a significant margin
    - **Except three DTL high-power RF systems and associated HVCM** (out of  $\sim 100$  existing RF systems)




# Reflect on lessons learned from SNS operational issues and successes in the past

- Many of sub-systems were the first attempts: All these challenges required significant R&D
- All challenges were overcome to achieve balanced performances (“law of minimum”)



- Achieved stable/reliable operation at 1.4 MW operation with up to 95 % availability against planned beam time for users



# PPU scope




Superconducting Linac upgrades

- Add 7 new cryomodules

Ring system upgrades

- Primarily injection and extraction



Radio Frequency (RF) system upgrades

- Additions for new cryomodules
- Upgrades for existing systems




Conventional facility upgrades

- Klystron gallery extension
- RTBT stub

Liquid Hg Target

First Target Station upgrades

- 2 MW, at 1.3 GeV, 60 pps





# PPU Key Performance Parameters


| Key Performance Parameter                              | Threshold                         | Objective                        |
|--------------------------------------------------------|-----------------------------------|----------------------------------|
| Beam power on target (MW)                              | 1.7 at 1.25 GeV                   | 2.0 at 1.3 GeV                   |
| Beam energy (GeV)                                      | 1.25                              | 1.3                              |
| Target operation without failure (hours)               | 1250 at 1.7 MW                    | 1250 at 2.0 MW                   |
| Stored beam intensity in ring (protons per pulse, ppp) | $1.60 \times 10^{14}$ at 1.25 GeV | $2.24 \times 10^{14}$ at 1.3 GeV |

- Challenges

- Target longevity demonstration
- Production run with high availability immediately after completion of final installation of new equipment

# Power ramp-up plan as equipment installed


- Performance verification of new equipment as they are installed
  - Including existing equipment for higher power operation
- Increases neutron flux to users more quickly compared with waiting until project completion



# Technical highlights (I)


## In linac tunnel

- All seven cryomodules installed
- All SRF cavities exceeded the design specification
  - One cryomodule for energy reserve



## RF systems

- Similar with the existing systems
- With 700-kW klystrons to support 2.8 MW beam loading
- With new AT-HVCMs
- New LLRF system



## In ring tunnel



- New injection region
- New power supplies for extraction kickers for 1.3 GeV beam
- New injection dump imaging system
- All worked as designed!



# Technical highlights (II)


## First target station

- All available means of leverage are sought
- Successful R&D for high-rate gas injection
- Successful test runs with PPU test target 1 & 2



## Conventional facility

- Stub-out from 'Ring to target beam transport' to future beam transport line to the second target station
  - To minimize SNS operational impact during Second target station construction




# Thanks for Excellent Partnerships !

- LLRF firmware development with LBNL
- Cryomodule Production with JLab
- Ring injection region magnet production with FNAL






# Project timeline was stable from the beginning



- FY 18-19 : Tailored LLP strategy leveraging use of proven designs: quick jump start
- FY 20 : Baseline combined CD-2/3 review
- FY 21-22 : Execute CD-3, 3a, 3b scope
- FY23 : Start power ramp-up
- FY24 : Long outage & final commissioning & demonstration of KPPs
- **Early FY25 : CD-4 (no change from the start of the project) and financially very healthy**


# Beam commissioning has gone very well, and neutron production started as planned

- Actual commissioning except low-loss beam tuning only took several days
  - Staff expertise, system knowledge
  - Robust operational foundations




# Actual power ramp-up history

- Successful power ramp-up
  - Phased approach is invaluable!
  - Demonstrated all KPPs except the KPP for target longevity



# Plan to reach 2-MW and 5000 hours for users



**We are here**


- Beam power ramp from 1.7 MW to 2.0 MW over 2 ~ 3 years
  - It is deliberately conservative
  - Already ran 2.1 MW equivalent beam loading during the previous run (1.7 MW at 1.05 GeV)
- But still, there's challenges
  - Obsolescence, aging systems
  - Unknown unknowns
- We will start 2.8-MW beam power demonstration

# Summary

- PPU is nearing completion
  - Demonstration of the last KKP is ongoing
    - 1250 Hours with one target at 1.7 MW
- Operation plan for Power ramp-up is in place
  - 2 MW routine operation on the first target station
- SNS starts a new journey toward 2.8 MW or beyond
  - Verify/test capacities/performances of components/equipment
  - Find 'Unknown unknowns' asap
  - Demonstrate capability/reliability as a whole




# Thanks for your attention and Thanks to SNS/PPU Team &



The Spallation Neutron Source is managed by UT-Battelle, LLC, for the US Department of Energy. Site hosted by Oak Ridge National Laboratory - Security Notice - Details

Thanks for your attention and  
Thanks to SNS/PPU Team &



# SNS



*As of 12:01 on August 08, 2024,*

# Beam to Target

1703 kW

Beam on target @ 1.7MW. Thanks John Galambos!!!