


LCLS Project Status

25 June 2008


- ☐ Project Description
- ☐ Project Status
- ☐ Commissioning
- ☐ Future

Linac Coherent Light Source at SLAC



LCLS Injector 100% Complete

LCLS Linac 86% Complete



Linac-to-Undulator system installation

6/10/08



25 June 2008


EPAC 2008 - Status of the LCLS

4


John N. Galayda

galayda@slac.stanford.edu

Fully Assembled Girder




Tuning Results: Phase Difference well within Tolerance



Undulator System Key Components

■ RF BPM

- 1 micron Resolution spec met: (09/27/07) < 0.6 micron
- Long term drift spec for 1 hour spec met
- Gain stability spec met
- 1 hour temperature stability spec met
- 24 hour temperature stability spec met electronics with simulated beam




■ Undulator Vacuum Chamber

- Machining tests successful
- Dimensional tolerance met
- Polishing tolerance met



Undulator Alignment Diagnostics System



WPM & HLS will operate as one
Alignment Diagnostic System, ADS

WPM measures:

X & Y- Positions relative to two stretched wires

HLS measures:

Y - Positions relative to the water surface

Common Task:

- X & Y Positon monitoring of U-Segments
- Resolution: < Micrometer
- Data rate: Every few minutes
- Operation: Continously, no drifts



Undulator supports installed in the tunnel


64 pedestals installed,
26 aligned

6/13/08


X-ray front end

Front end X-ray optics being assembled


- All mirrors ordered; soft X-ray mirror figure meets spec
- Most diagnostics under assembly at LLNL




XR End Stations



XR End Stations



XR End Stations




Design and typical electron beam parameters @ 0.25 nC

Parameter	symbol	design	measured	unit
Final linac e^- energy	γmc^2	4.3 - 13.6	4.3 - 13.6	GeV
Bunch charge	Q	1	0.25	nC
Final bunch length (rms)	σ_{zf}	0.02	0.01	mm
Final peak current	I_{pk}	3.4	2 - 2.5	kA
Final slice energy spread (rms)	σ_{Ef}/E_0	<0.01	-	%
Projected x emittance (linac)	$\gamma \epsilon_x^L$	1.5	1.2 - 1.6	μm
Projected y emittance (linac)	$\gamma \epsilon_y^L$	1.5	0.8 - 1.2	μm
Single bunch rep. rate	f	120	10 - 30	Hz
Final rel. energy jitter (rms)	σ_E/E	0.1	0.03	%
Final timing jitter (rms)	σ_t	<120	50	fs
Bunch charge jitter	σ_N/N	2	1.5	%
Hor. pointing jitter (rms)	$\langle x^2 \rangle^{1/2}/\sigma_x$	10	10 - 15	%
Peak current jitter	σ_I/I	<12	9	%


Estimated 2009 FEL Performance

Parameter	symbol	15 Å FEL	5 Å FEL	units
Electron energy	E_0	4.3	7.5	GeV
Single bunch rep. rate	f	30	30	Hz
Norm. rms emittance	$\gamma\epsilon_{x,y}$	1.2 - 2	1.2 - 2	μm
Peak current	I_{pk}	2	2.5	kA
Photon energy	$\hbar\omega$	0.84	2.5	keV
FEL power gain length	L_g	1.6 - 2.1	2.5 - 3.5	m
FEL fundamental power	P_{FEL}	6 - 9	8 - 13	GW
Rel. FEL bandwidth (FWHM)	$\Delta\omega/\omega$	0.3	0.2	%
Photon pulse duration (FWHM)	$\Delta\tau$	100	80	fs
Energy per pulse	E_{FEL}	0.6 - 0.9	0.6 - 1	mJ
Number of photons/0.1%-BW	N_γ	1.6 - 2.3	0.8 - 1.3	10^{12}
Peak brightness (0.1%-BW/s/mm ² /mmrad ²)	B_{pk}	3 - 4	16 - 26	10^{31}
Average brightness (at 30 Hz)	B_{avg}	0.8 - 1.2	4 - 6	10^{20}
Relative power in 3 rd harmonic	P_3/P_1	~ 1	~ 1	%
Relative power in 5 th harmonic	P_5/P_1	~ 0.1	~ 0.1	%

Laser Spatial and Temporal Shaping




Spatial shape on cathode using iris




Temporal shape (6.6 ps FWHM)

Laser Spatial and Temporal Shaping




Spatial shape on cathode using iris




Temporal shape (6.6 ps FWHM)

Laser Spatial and Temporal Shaping








Spatial shape on cathode using iris



Temporal shape (6.6 ps FWHM)


99% Drive Laser up time!

S. Gilevich, G. Hays, P. Hering, A. Miahnahri, W. White




Slice Emittance at 135 MeV

Slice Emittance on OTRS:IN20:571 06-May-2008 15:02:02 RMS cut area



Emittance Near End of Linac Over Long Weekend




weekend
run at
0.25 nC,
with no
tuning

Saturation
at 1.5 Å in
100 m
(assuming
BBA, etc)

(3.3 days) May 24, 2008 00:01 to May 27 09:00


X-Band RF (11.4 GHz) and BC1 Chicane

BPM for energy feedback (20 μm resolution)




RF deflector **OFF**

energy chirp only




RF deflector **ON**



energy chirp &
RF deflector




Deflector **ON** & X-band **ON**

X-band correction






BPM-Measured CSR Energy Loss in BC1 at 0.25 nC (compares well with tracking)




A Phase shift of -0.4 deg is added to the *Elegant* curves

Y. Ding, Z. Huang





Hor. CSR Emittance Growth after BC1 (250 MeV, 0.25 nC)




Now plot horizontal emittance after BC1







Hor. CSR Emittance Growth after BC1 (250 MeV, 0.25 nC)







Hor. CSR Emittance Growth after BC1 (250 MeV, 0.25 nC)




Hor. CSR Emittance Growth after BC1 (250 MeV, 0.25 nC)







Hor. CSR Emittance Growth after BC1 (250 MeV, 0.25 nC)





Data also exists at 1 nC and BC2 data (0.25 nC) also shows decent results



Bunch Compression Measured after BC2 (0.25 nC)



Normalized phase space centroid jitter after BC1 (~4% of rms beam size)



RMS $A_{xN} = 3.9\%$

RMS $A_{yN} = 3.4\%$


Stability is
not so far off
of our goals
(~10%)

D. Ratner





... near end of linac (~12% of rms beam size, but sometimes larger)

 $Q = 0.25 \text{ nC}$


RMS $A_{xN} = 14\%$

RMS $A_{yN} = 9\%$


$\Delta E/E$ jitter $\approx 0.03\%$
 $\Delta Q/Q$ jitter $\approx 1.5\%$


Bunch Compression Measured after BC2 (0.25 nC)




Measuring Bunch Arrival Time Jitter



$Q = 0.25 \text{ nC}$




$\Delta t \approx \pm 0.6 \text{ ps}$



9 μm rms

110 μm rms

LCLS Installation and Commissioning Time-Line



May 2, 2008



FAR EXPERIMENTAL HALL 14 January 2008
SSRL/LCLS User Meeting in Far Hall 10/2008

25 June 2008

EPAC 2008 - Status of the LCLS

26

John N. Galayda

galayda@slac.stanford.edu

End of Presentation

Thanks to:

SLAC

***Jess Albino
John Arthur
Paul Emma
Tom Fornek
Mark Reichanadter
David Saenz
David Schultz***

ANL

***Geoffrey Pile
Bill Berg
Marion White***

LLNL

***Richard Bionta
Donn McMahon***