

ENTRY NO. 96

NAME OF MACHINE Indiana University Cyclotron Facility
 INSTITUTION Indiana University
 ADDRESS 2401 Milo B. Sampson Lane, Bloomington, Indiana 47405
 TEL 812-335-9365 TELEX INDIANA U. BLOM 272279
 IN CHARGE V. Viola REPORTED BY D.L. Friesel

HISTORY AND STATUS

DESIGN, date 1966 Model tests 1967-1972
 ENG DESIGN, date 1968-1973
 CONSTRUCTION, date 1968-1974
 FIRST BEAM, date (or goal) September 24, 1975
 MAJOR ALTERATIONS Electron Cooling Ring under construction: $K = 560 \text{ q}^2/\text{A}$

COST, ACCELERATOR 5×10^6 (initial operation, 1970 dollars)
 COST, FACILITY, total 11×10^6 (initial operation, 1970 dollars)

FUNDED BY National Science Foundation

ACCELERATOR STAFF, OPERATION AND DEVELOPMENT

SCIENTISTS 19 ENGINEERS 9

TECHNICIANS 31 CRAFTS 8

GRAD STUDENTS involved during year ---

OPERATED BY 4 Research staff or 8 Operators

OPERATION 138 Av. hr/wk. On target 115 Av. hr/wk

TIME DISTR. in house 45 %, outside 55 %

BUDGET, op & dev 6.1×10^6

FUNDED BY National Science Foundation, Indiana University

RESEARCH STAFF, not included above

USERS, in house 24 outside 120 each year

GRAD STUDENTS involved during year 29

RESEARCH BUDGET, in house 1.2×10^6

FUNDED BY National Science Foundation and NASA

MAGNET (Main Cyclotron)

POLE FACE, diameter (compact) --- cm, R-extraction 330 cm

R injection 101 cm

GAP, min 7.6 cm, Field 16.5 kG

max ∞ cm, Field < 2 kG at 150,000

AVERAGE FIELD at R ext 6.4 kG Ampere turns

B max/ $$ 2.50

NUMBER OF SECTORS {compact } Spiral, max N/A deg
 separated 4

SECTOR ANGLE (SSC) 36 deg

TRIMMING COILS 21 gradient, 4 axial harmonic,
 4 radial harmonic

CONDUCTOR, material and type Hollow Copper

STORED ENERGY (cryogenic) --- MJ

POWER: main coils 400 max kW: current stability 5 parts in 10⁶

trimming coils 100 max kW: current stability 4 parts in 10⁶

WEIGHT: Fe 2000 tons: coils 10 tons

COOLING system Deionized Water

ION ENERGY (Bending limit) E/A = 215 q^2/A^2 MeV/amu

(Focusing limit) E/A = >215 q/A MeV/amu

ACCELERATION SYSTEM

DEES, number 2 angle (45° Geo.), (180° RF) deg

BEAM APERTURE 4 cm; DC Bias 0 kV

TUNED by, coarse panels fine none

RF 25 to 35.5 MHz, stable \pm 0.5 Hz

Orb F 1.6 to 9.0 MHz

HARMONICS, RF/Orb F, used 3-8, 11-16

DEE-Gnd, max 140 kV, min gap 3.0 cm

STABILITY, (pk-pk noise)/(pk RF volt) 1 part in 10³

ENERGY GAIN, max 560 kV/turn

RF PHASE, stable to \pm 0.5 deg

RF POWER input, max. 150 kW

FREQUENCY MODULATION, rate --- /s

modulator, type ---

beam pulse, width $< 1 \times 10^{-9}$ sec

VACUUM SYSTEM

OPERATING PRESSURE 10 μ Torr or mbar

PUMPS, No, Type, Size 2 35" Diffusion

. 4 CTI 20" Cryopanels

ION SOURCES

Duoplasmotron (H^+ , H_2^+ , H^- , d , He^+)

Beta-Euchriptite (Li^+)

Hot Filament PIG (H^+ , He^{++})

Atomic Beam (p, d)

INJECTION SYSTEM

600 keV DC Terminal plus 1/3 Scale Injector Cyclotron

EXTRACTION SYSTEM

Non-Resonant Electrostatic/Magnetic

FACILITIES FOR RESEARCH

SHIELDED AREA, fixed 300 m²; movable 800 m²

TARGET STATIONS 8 in 6 rooms

STATIONS served at same time, max 2

MAG SPECTROGRAPH, type QQDD (30 mSr), High Res., K600 QDD

COMPUTER model 1.YAX 8600, 3-VAX 750, PDP 11/44

OTHER FACILITIES

1) Beam Splitting Serves 2 Users Simultaneously

2) Stripper loop provides high brightness beams with

CHARACTERISTIC BEAMS variable pulse periods (1.8 to 10 μ Sec)

PARTICLE	ENERGY (MeV)	CURRENT (pA)
Proton (p)	Goal 200 Achieved 215 Internal 7(0.5) External 6(0.5)	
deuteron (d)	Goal 104 Achieved 100 Internal 2(0.4) External 1.5(0.3)	
$^3\text{He}, ^4\text{He}$	Goal 300/200 Achieved 270/200 Internal 0.7 External 0.6	
$^6\text{Li}, ^7\text{Li}$	Goal 300/260 Achieved 154/100 Internal 0.7 External 0.6	

SECONDARY N/A (part/s)

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.

.