NAME OF MACHINE Argonne National Labor	atory 60-inch Cyclotron DATE 1/17/79						
INSTITUTION Chemistry Division, Argonne National Laboratory							
ADDRESS 9700 S. Cass Avenue, Argonne,	ILL. 60439 U.S.A.						
in charge J. Aron	REPORTED by M. C. Oselka						
HISTORY AND STATUS	MAGNET						
DESIGN data 1949 MODEL totta 1951-1952	POLE FACE diameter 152 cm; R extraction 68 cm						
DESIGN, date 1949 MODEL tests 1951-1952 ENG. DESIGN, date 1949-1951	CAR win 30 5						
CONSTRUCTION, date 1949-1952	GAP, min 30.5 cm; Field kG at .44 x 10 ⁶						
FIRST BEAM date (or goal) 1952	AVERAGE FIELD at R ext 15 kg ampere turns						
MAJOR ALTERATIONS Magnet Trim Coils added	CURRENT STABILITY 16 parts/10 ⁶ ; B _{max} /⟨B⟩ 1.3						
1964. New Dees - 1974.	NUMBER OF SECTORS ; SPIRAL, maxdeg						
OPERATION, ~35 hr/wk; On Target ~30 hr/wk	POLE FACE COIL PAIRS: AVF/sec;						
TIME DIST in house 95+ % outside < 5 %	Harmonic correction						
HEEDS' SCHEDIN INC CVCLE ~4	Rad grad/sec or Circ coils						
cost, accelerator \$950,000	Rad grad /sec or Circ coils WEIGHT: Fe 265 tons; Coils 26 tons						
COST, ACCELERATOR \$950,000 COST, FACILITY, total	CONDUCTOR, Material and type Aluminum						
FUNDED BY AEC, ERDA	STORED ENERGYMJ						
	COOLING SYSTEM Demineralized Water						
ACCELERATOR STAFF, OPERATION and DEVELOPMENT	STORED ENERGY MJ COOLING SYSTEM Demineralized Water POWER: Main coils 200 max, kW						
SCIENTISTS 1 ENGINEERS 1	Trimming coilsmax, kW YOKE/POLE AREA153%						
SCIENTISTS 1 ENGINEERS 1 TECHNICIANS 1 CRAFTS							
GRAD STUDENTS involved during year	SECTOR ANGLE (Sep Sec) deg ION ENERGY (Bending limit) $E/A = q^2/A^2$ MeV						
OPERATED BY Res staff or X Operators							
BUDGET, op & dev	(Focusing limit) E/A =q/A MeV						
FUNDED BY US DOE	ACCELERATION SYSTEM						
	DEES, number 2 angle 180 deg						
RESEARCH STAFF, not included above							
USERS, in house 6 outside 3	BEAM APERTURE cm; DC BIAS kV						
GRAD STUDENTS involved during year 0	TUNED by, coarse fine $\frac{\text{Trim Cap}}{\text{RF} 11.2}$ to $\frac{11.5}{\text{mHz}}$, stable $\pm \frac{5}{\text{parts}}$ /10 ⁶						
RES. BUDGET, in house	Orb F 11.2tol1.5 mHz; GAIN, max 240 kV/turn						
FUNDED BYDOE	HARMONICS, RF/Orb F, used 1						
	DEE-Gnd, max 120 kV, min gapcm						
FACILITIES FOR RESEARCH	STABILITY, (pk-pk noise)/(pk RF volt)						
SHIELDED AREA, fixed 350 m ²							
SHIELDED AREA, fixed m ² movable m ²	RF PHASE stable to ± deg RF POWER input, max 150 kW						
7,7057,07,7000 11	RF PROTECT circuit, speed µsec						
STATIONS 11 in 3 rooms	Туре						
MAG SPECTROGRAPH, type	FREQUENCY MODULATION, rate/sec						
COMPUTER, model -	MODULATOR, type						
OTHER FACILITIES Hot Lab, with Caves	BEAM PULSE, width						
	VACUUM SYSTEM						
	PUMPS, No., Type, Size 2 Diffusion Pumps						
	16 inch						
REFERENCES/NOTES	OPERATING PRESSURE 5 µTorr,						
W.J.Ramler & G.W.Parker, The Argonne	PUMPDOWN TIME 6 hrs						
60-inch Cyclotron ANL-5907.	ION SOURCES/INJECTION SYSTEM						
W.J.Ramler et.al., Argonne Cyclotron-	DC-type hooded arc						
Helium 3 Conversion ANL-7171.							
W.J.Ramler et.al.,Energy-Analyzing	EXTRACTION SYSTEM						
System for the Argonne 60-inch	Electrostatic Deflector						
Cyclotron ANL-7251.	CONTROL SYSTEM Manual						

ENTRY NO. 60 (cont.)

Secondary

CHARACTERISTIC BEAMS			BEAM PROPERTIES					
		Goal	Achieved		Measured	Conditions		
	Particle H ₂ +	(Me∨)	(Me∨)	Pulse Width	RF deg	μA of	MeV _	
ENERGY	1,5		10.7	Phase Exc, max _	RF deg	μA of	MeV _	
	D+		21.4	Extract Eff	%	μA of	MeV _	
	3He++		33.0	Res, ΔE/E	%	μA of	MeV _	
	α ++		43.0	Emittance				
CURRENT Internal		(μΑ)	(μΑ)	$(mm-mrad) \begin{cases} - \\ - \end{cases}$	axial }	μA of	MeV	 _
				OPERATING PRO	OGRAMS, time d	ist		
External	0+ 3 _{He} ++		150 100	Basic Nuclear F Solid State Phy				%
<u>a++</u>	<u>a++</u>		90	Bio-Medical Ap	plications		10	%
				Isotope Produc	tion		70	%

10

10

_%

. % _%

PLAN VIEW OF FACILITY, NOTEWORTHY FEATURES, OPERATION SUMMARY, ADDITIONAL REFERENCES

(part/s)

(part/s)

